Job No: BP#2015-00728
174 Rockledge Avenue

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 04/28/15

ONE AND TWO FAMILY	PLAN REVIEW	CHECKLIST
Soil type/Presumptive Load Value (Table R401.4.1) _____		
Component	**Submitted Plan**	**Findings/Revisions/Dates**
STRUCTURAL Footing Dimensions/Depth (Table R403.1 & R403.1(1), (Section R403.1 & R403.1.4.1)	Sonotube frost protected	
Foundation Drainage, Fabric, Damp proofing (Section R405 & R406)	NA	
Ventilation/Access (Section R408.1 & R408.3) Crawls Space ONLY	NA	
Anchor Bolts/Straps, spacing (Section R403.1.6)	OK per plans	
Lally Column Type (Section R407) Girder & Header Spans (Table R502.5(2))	NA NA	
Built-Up Wood Center Girder Dimension/Type		
Sill/Band Joist Type & Dimensions		
First Floor Joist Species Dimensions and Spacing (Table R502.3.1(1) & Table R502.3.1(2))	OK per plans	
Second Floor Joist Species Dimensions and Spacing (Table R502.3.1(1) & Table R502.3.1(2))	NA	
Attic or additional Floor Joist Species Dimensions and Spacing (Table R802.4(1) and R802.4(2))	NA	

Job No:

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 04/28/15

Pitch, Span, Spacing& Dimension (Table R802.5.1(1) - R 802.5.1(8)) **Roof Rafter; Framing & Connections (Section R802.3 & R802.3.1)**	OK per plans	
Sheathing; Floor, Wall and Roof (Table R503.2.1.1(1)	OK per plans	
Fastener Schedule (Table R602.3(1) & (2))		
Private Garage **(Section R302.5)** **Living Space (Above or beside)?** **Table R302.6** **Fire separation (Section R302.6)**	NA NA	
Opening Protection (Section R302.5.1) **Minimum Height (Section R305.1**	NA	
Emergency Escape and Rescue Openings (Section R310)	NA	
Roof Covering (Section R905)	Asphalt shingles OK per plans.	
Safety Glazing (Section R308)	Tempered glass OK per plans	
Attic Access (Section R807)	NA	
Chimney Clearances/Fire Blocking (Chap. 10)	NA	
Header Schedule (Tables R502.5(1) & (2))	OK per plans	
Energy Efficiency IECC, 2009 **R-Factors of Walls, Floors, Ceilings, Building Envelope, U-Factor Fenestration** **Ventilation of Space per ASRAE 62.2, 2007**	NA buidling is not heated	

Job No:

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 04/28/15

Type of Heating System		
Means of Egress (Sec R311 & R312) **Basement** **Number of Stairways** **Interior** **Exterior** **Treads and Risers (Section R311.5.3)** **Width (Section R311.5.1)** **Headroom (Section R311.7.2)** **Guardrails and Handrails (Section R312 & R311.5.6 – R311.5.6.3)**	NA Three steps NA OK per plans OK per plans OK per plans NA NA 30" measured to grade.	
Carbon Monoxide Alarms (R315) **Smoke Alarms (Section R314)** **Location and Interconnected**	NA	
Dwelling Unit Separation (Section R302.3)	NA	
Deck Construction (Section R502.2)	In conditions for approval	