Job No: BP#2015-00509
120 Baxter Blvd.

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 05/08/15

ONE AND TWO FAMILY	PLAN REVIEW	CHECKLIST
Soil type/Presumptive Load Value (Table R401.4.1) _____		
Component	**Submitted Plan**	**Findings/Revisions/Dates**
STRUCTURAL Footing Dimensions/Depth (Table R403.1 & R403.1(1), (Section R403.1 & R403.1.4.1)	OK	
Foundation Drainage, Fabric, Damp proofing (Section R405 & R406)	NA	
Ventilation/Access (Section R408.1 & R408.3) Crawls Space ONLY	OK per plans	
Anchor Bolts/Straps, spacing (Section R403.1.6)	OK per plans	
Lally Column Type (Section R407) Girder & Header Spans (Table R502.5(2))	NA	
Built-Up Wood Center Girder Dimension/Type		
Sill/Band Joist Type & Dimensions		
First Floor Joist Species Dimensions and Spacing (Table R502.3.1(1) & Table R502.3.1(2))	Requested framing details	OK per plans
Second Floor Joist Species Dimensions and Spacing (Table R502.3.1(1) & Table R502.3.1(2))	Requested framing details	OK per plans
Attic or additional Floor Joist Species Dimensions and Spacing (Table R802.4(1) and R802.4(2))	NA	

Job No:

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 05/08/15

Pitch, Span, Spacing& Dimension (Table R802.5.1(1) - R 802.5.1(8)) **Roof Rafter; Framing & Connections (Section R802.3 & R802.3.1)**	Requested framing details.	OK per plans
Sheathing; Floor, Wall and Roof (Table R503.2.1.1(1)	Floor sheathing 3/4" OK, wall sheathing 1/2" OK Requested roof sheathing.	Roof 5/8" OK per revised plans
Fastener Schedule (Table R602.3(1) & (2))		
Private Garage **(Section R302.5)** **Living Space (Above or beside)?** **Table R302.6** **Fire separation (Section R302.6)**	NA NA	
Opening Protection (Section R302.5.1) **Minimum Height (Section R305.1**	NA	
Emergency Escape and Rescue Openings (Section R310)	NA	
Roof Covering (Section R905)	Match existing asphalt shingles OK per plans.	
Safety Glazing (Section R308)	Requested 2nd floor plan	OK per plans
Attic Access (Section R807)	NA	
Chimney Clearances/Fire Blocking (Chap. 10)	NA	
Header Schedule (Tables R502.5(1) & (2))	Requested header schedule for new door and window openings.	Ok per revised plan
Energy Efficiency IECC, 2009 **R-Factors of Walls, Floors, Ceilings, Building Envelope, U-Factor Fenestration** **Ventilation of Space per ASRAE 62.2, 2007**	R-19 walls OK per plans Requested R value for roof.	Ok per revised plans

Job No:

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 05/08/15

Type of Heating System		
Means of Egress (Sec R311 & R312) **Basement** **Number of Stairways** **Interior** **Exterior** **Treads and Risers (Section R311.5.3)** **Width (Section R311.5.1)** **Headroom (Section R311.7.2)** **Guardrails and Handrails (Section R312 & R311.5.6 – R311.5.6.3)**	NA NA NA Ok per plans OK per plans OK per plans OK per plans Requested opening limitations.	OK per revised plans
Carbon Monoxide Alarms (R315) **Smoke Alarms (Section R314)** **Location and Interconnected**	In conditions for approval.	
Dwelling Unit Separation (Section R302.3)	NA	
Deck Construction (Section R502.2)	Attachment in conditions for approval	