Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 08/23/17

Project Description for 23 Pitt Street.

Replace existing partially covered 108 sq ft (6'X16) & (3'x4'stairs) deck with new 72 sqft. enclosed porch (9' x 8') and 36 sq ft. (6'X6') free standing deck approx. 22" off grade. Upgrade existing deck foundation piers with new CMU/brick veneer foundation wall under new porch. The deck will sit upon precast foundation piers, and will not be attached to the house.