63 William St - Chart 117 Block D Lot 021. Basement.

Origninal scale 1" = 5' (dimensions below in feet; one large block = 5'

Boiler will be hung on "east" wall of existing boiler room

Boiler room consturcted with cinder block revetment 6" high, stud-and-drywall construction. This room was constructed under a previous owner and was originally intended to be a fire barier. However, insufficient air was supplied to the existing boiler, so additional inlet vents were added and the room is piped with its own sprinkler system.

Boiler room is vented to window immediatly below this text as shown.

Boiler gas supply will be tapped from gas supply to existing boiler approximately as shown

Boiler vent will go to boarded window as shown

Inspections Division

Date: 09/18/15