Inspections Division

Date: 02/04/14

General Notes :

- All new lumber to be pressure treated
- 1" space to be maintained from masonry wall
- 2" spray foam to be installed over masonry and at box sills
- 1/2" drywall to be installed over studs and ceiling joists