Stairwell From Above

- Remove Joist above Final Tread
- Run 2 New perimeter Joist to head of existing
- 2x8 Stock to match existing Joist
- GRK fasten into existing header

CITY OF PORTLAND, MAINE RESURGAM
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 12/29/14