Inspections Division
Date: 06/16/15

Foundation System

8 Precast Tapered Concrete Piers
6" Top To 9" Bottom
4' in Height with 1/2" x 6"
Threaded Rods, washers and nuts
Fastening 4"x4" 16 gage 2 max
adjustable Post Base

Location of Piers will be 4 at 8' From ledger 1' From side ribbin Joists and 6' apart and 4 additional Piers 19' From ledger 1' From Side ribbin Joists and 6' APart