Inspections Division
Date: 08/03/16

SUBJECT:	FAST TRACK PROPOSAL TO BUILD A POTTING SHED
DATE	5/4/16
PH#	207-613-9975
HOMEOWNER	PETER + LONDA HALPIN
ADDRESS	58 VANNAH AVE PBHALPIN71@GMAIL.COM
SCALE	3/16" = 1'-0"
BUILDING TO LAND RATIO	19.46%
LOT #	86 PLAN BOOK 13 PG 93 BOOK 30225 PG 345
SHED SQ. FT.	416 SQ FT.
CONSTRUCTION	2x4 WALLS, 2x6 RAFTERS, 2x8 FLOOR JOISTS 2x4 COLLAR TIES. PRESSURE TREATED FLOOR + JOISTS. VINYL SIDED, ASPHALT SHINGLES. NAIL COUNT PER CODE

FOUNDATION:

4 INCHES BELOW GRADE (UNDISTURBED SOIL)
6 INCHES CRUSHED STONE
(15) 6 x 18 DIAMETER CONCRETE FOOTINGS.

SCALE: 3/16" = 1'-0"