Reviewed for Code Compliance
Inspections Division
Portland, Maine
Date: 05/31/17

BASEMENT ROOM FINISH SCHEDULE			
ROOM NAME	WALL MATERIAL	FLOOR FINISH	CEILING FINISH
COMMON	CONCRETE, DRYWAL	CARPET - OFFICE	DRYWAL
EXIT ACCESS	CONCRETE, DRYWAL	CONCRETE	DRYWAL
HALL 001	DRYWAL	CONCRETE	DRYWAL
MECHANICAL	CONCRETE, DRYWAL	CONCRETE	DRYWAL
OFFICE 001	CONCRETE, DRYWAL	CARPET - OFFICE	DRYWAL
OFFICE 002	CONCRETE, DRYWAL	CARPET - OFFICE	DRYWAL
OFFICE 004	CONCRETE, DRYWAL	CARPET - OFFICE	DRYWAL
SHWR	DRYWAL	VCT	DRYWAL
STAIR 1	CONCRETE, DRYWAL	CONCRETE	DRYWAL
STORAGE	CONCRETE, DRYWAL	CARPET - OFFICE	DRYWAL
STORAGE 1	CONCRETE, DRYWAL	CONCRETE	DRYWAL
STORAGE 2	DRYWAL	CONCRETE	DRYWAL
STORAGE 3	CONCRETE, DRYWAL	CONCRETE	DRYWAL
STORAGE 4	DRYWAL	CONCRETE	DRYWAL
SUMP	CONCRETE, DRYWAL	CONCRETE	DRYWAL
WC001	DRYWAL	VCT	DRYWAL
WC002	DRYWAL	VCT	DRYWAL

FIRST FLOOR ROOM FINISH SCHEDULE			
ROOM NAME	WALL MATERIAL	FLOOR FINISH	CEILING FINISH
CONFERENCE	DRYWAL	CARPET - OFFICE	DRYWAL
HALL 002	DRYWAL, OPENING	CARPET - OFFICE	DRYWAL
OFFICE 101	DRYWAL	CARPET - OFFICE	DRYWAL
OFFICE 102	DRYWAL	CARPET - OFFICE	DRYWAL
OFFICE 103	DRYWAL	CARPET - OFFICE	DRYWAL
OFFICE 104	DRYWAL	CARPET - OFFICE	DRYWAL
OFFICE 105	DRYWAL	CARPET - OFFICE	DRYWAL
RECEPTION	DRYWAL, OPENING	CARPET - OFFICE	DRYWAL
RES. LOBBY	DRYWAL	VCT	DRYWAL
WC101	DRYWAL	VCT	DRYWAL
WC102	DRYWAL	VCT	DRYWAL

SECOND FLOOR ROOM FINISH SCHEDULE			
ROOM NAME	WALL MATERIAL	FLOOR FINISH	CEILING FINISH
BEDROOM 1A	DRYWAL	CARPET - BEDROOM	DRYWAL
BEDROOM 1B	DRYWAL	CARPET - BEDROOM	DRYWAL
BEDROOM 2A	DRYWAL	CARPET - BEDROOM	DRYWAL
BEDROOM 2B	DRYWAL	CARPET - BEDROOM	DRYWAL
HALL 201	DRYWAL	VCT	DRYWAL
BR 2A CLOS	DRYWAL	CARPET - BEDROOM	DRYWAL
LAUNDRY 2	DRYWAL	WOOD	DRYWAL
UNIT 1 LIVE-DINE-KITCHEN	DRYWAL, OPENING	WOOD	DRYWAL
UNIT 2 LIVE-DINE-KITCHEN	DRYWAL, OPENING	WOOD	DRYWAL
CLOS 1	DRYWAL	WOOD	DRYWAL
BR 1B CLOS	DRYWAL	WOOD	DRYWAL
BATH 2A	DRYWAL	CERAMIC TILE	DRYWAL
BATH 1A	DRYWAL	CERAMIC TILE	DRYWAL
BATH 2B	DRYWAL	CERAMIC TILE	DRYWAL
BR 2B CLOS	DRYWAL	CARPET - BEDROOM	DRYWAL
CLOS 2	DRYWAL	WOOD	DRYWAL
BR 1A CLOS	DRYWAL	CARPET - BEDROOM	DRYWAL
LAUNDRY 1	DRYWAL	WOOD	DRYWAL
BATH 1B	DRYWAL	CERAMIC TILE	DRYWAL

THIRD FLOOR ROOM FINISH SCHEDULE			
ROOM NAME	WALL MATERIAL	FLOOR FINISH	CEILING FINISH
BEDROOM 3A	DRYWAL	CARPET - BEDROOM	DRYWAL
BEDROOM 3B	DRYWAL	CARPET - BEDROOM	DRYWAL
BEDROOM 4A	DRYWAL	CARPET - BEDROOM	DRYWAL
BEDROOM 4B	DRYWAL	CARPET - BEDROOM	DRYWAL
HALL 301	DRYWAL	VCT	DRYWAL
BR 4A CLOS	DRYWAL	CARPET - BEDROOM	DRYWAL
LAUNDRY 4	DRYWAL	WOOD	DRYWAL
UNIT 3 LIVE-DINE-KITCHEN	DRYWAL, OPENING	WOOD	DRYWAL
UNIT 4 LIVE-DINE-KITCHEN	DRYWAL	WOOD	DRYWAL
CLOS 3	DRYWAL	WOOD	DRYWAL
BATH 3B	DRYWAL	CERAMIC TILE	DRYWAL
BR 4B CLOS	DRYWAL	CARPET - BEDROOM	DRYWAL
CLOS 4	DRYWAL	WOOD	DRYWAL
BATH 3A	DRYWAL	CERAMIC TILE	DRYWAL
UNSPECIFIED	DRYWAL	CERAMIC TILE	DRYWAL
BR 3A CLOS	DRYWAL	CARPET - BEDROOM	DRYWAL
LAUNDRY 3	DRYWAL	WOOD	DRYWAL
UNSPECIFIED	DRYWAL	CARPET - BEDROOM	DRYWAL

DOOR SCHEDULE									
NUMBER	FLOOR	WIDTH	HEIGHT	TYPE	RATED	CLOSER	MANUFACTURER	CODE	COMMENTS
D01	1	72 "	96 "	EXT. DOUBLE		YES	THERMA-TRU	S8000	SMOOTH STAR, FLUSH GLAZEDPANIC HARDWARE, NO ASTRAGAL
D02	1	52 1/2 "	80 "	4568MU			THERMA-TRU	S2000	SMOOTH STAR, FLUSH GLAZEDPANIC HARDWARE
D03	1	36 "	84 "	HINGED	YES	YES			1 HOUR RATED, PANIC HARDWARE, FLUSH INSULATED LEAF
D04	1	36 "	80 "	HINGED					
D05	1	36 "	80 "	HINGED					
D06	1	36 "	80 "	HINGED					
D07	1	36 "	80 "	HINGED	YES	YES			1 HOUR RATED, PANIC HARDWARE
D08	1	36 "	80 "	HINGED					
D09	1	36 "	80 "	HINGED					
D10	1	36 "	80 "	HINGED					
D11	1	36 "	80 "	HINGED					
D12	1	36 "	80 "	HINGED					
D13	2	36 "	80 "	HINGED	YES	YES			1 HOUR RATED
D14	2	30 "	80 "	HINGED					
D15	2	30 "	80 "	HINGED					
D16	2	32 "	80 "	HINGED					
D17	2	30 "	80 "	HINGED					
D18	2	30 "	80 "	HINGED					
D19	2	32 "	80 "	HINGED					
D20	2	30 "	80 "	HINGED					
D21	2	48 "	80 "	BYPASS					
D22	2	30 "	80 "	HINGED					
D23	2	36 "	80 "	HINGED					
D24	2	36 "	80 "	HINGED	YES	YES			1 HOUR RATED
D25	2	36 "	80 "	HINGED					
D26	2	36 "	80 "	HINGED					
D27	2	30 "	80 "	HINGED					
D28	2	32 "	80 "	HINGED					
D29	2	48 "	80 "	BYPASS					
D30	2	30 "	80 "	HINGED					
D31	2	32 "	80 "	HINGED					
D32	2	90 "	80 "	BYPASS					
D33	2	30 "	80 "	HINGED					
D34	3	36 "	80 "	HINGED	YES	YES			1 HOUR RATED
D35	3	30 "	80 "	HINGED					
D36	3	30 "	80 "	HINGED					
D37	3	32 "	80 "	HINGED					
D38	3	30 "	80 "	HINGED					
D39	3	30 "	80 "	HINGED					
D40	3	32 "	80 "	HINGED					
D41	3	30 "	80 "	HINGED					
D42	3	48 "	80 "	BYPASS					
D43	3	30 "	80 "	HINGED					
D44	3	36 "	80 "	HINGED					
D45	3	36 "	80 "	HINGED	YES	YES			1 HOUR RATED
D46	3	36 "	80 "	HINGED					
D47	3	36 "	80 "	HINGED					
D48	3	30 "	80 "	HINGED					
D49	3	32 "	80 "	HINGED					
D50	3	48 "	80 "	BYPASS					
D51	3	30 "	80 "	HINGED					
D52	3	32 "	80 "	HINGED					
D53	3	90 "	80 "	BYPASS					
D54	3	30 "	80 "	HINGED					
D55	4	36 "	80 "	EXT. HINGED	YES	YES			
D56	0	36 "	80 "	HINGED	YES	YES			1 HOUR RATED, PANIC HARDWARE
D57	0	36 "	80 "	HINGED	YES	YES			1 HOUR RATED
D58	0	36 "	80 "	HINGED	YES	YES			1 HOUR RATED
D59	0	36 "	80 "	HINGED	YES	YES			1 HOUR RATED
D60	0	36 "	80 "	HINGED	YES	YES			1 HOUR RATED
D61	0	36 "	80 "	HINGED	YES	YES			1 HOUR RATED
D62	0	36 "	80 "	HINGED	YES	YES			1 HOUR RATED
D63	0	36 "	80 "	HINGED	YES	YES			1 HOUR RATED, PANIC HARDWARE
D64	0	36 "	80 "	HINGED					
D65	0	36 "	80 "	HINGED					
D66	0	30 "	80 "	HINGED					
D67	0	36 "	80 "	HINGED					
D68	0	36 "	80 "	HINGED					
D69	0	36 "	80 "	HINGED					
D70	0	36 "	80 "	HINGED					
D71	0	36 "	40 "	HINGED					

WINDOW SCHEDULE											
NUMBER	QTY	FLOOR	MANUFACTURER	CODE	HEAD	WIDTH	HEIGHT	EGRESS	TEMPERED	DESCRIPTION	COMMENTS
W01	1	1	SIERRA PACIFIC	DIRECT SET	96"	83 1/2 "	73 1/2 "		YES	FIXED GLASS	
W03	6	1	SIERRA PACIFIC	31 43-1W	96"	36 3/16 "	48 3/16 "			AWNING	OMIT CASING AN SILL TRIM
W05	3	1	SIERRA PACIFIC	DIRECT SET	96"	59 1/2 "	52 3/16 "			FIXED GLASS	OMIT CASING AN SILL TRIM
W06	1	2	SIERRA PACIFIC	19 19-1W	84"	24 3/16 "	24 3/16 "			AWNING	
W07	2	2	SIERRA PACIFIC	DIRECT SET	96"	71 1/2 "	67 1/2 "			FIXED GLASS	
W08	5	2	SIERRA PACIFIC	C-H3DH-40X68	96"	39 1/2 "	67 1/2 "			DOUBLE HUNG	
W09	13	2	SIERRA PACIFIC	C-H3DH-34X68	96"	33 1/2 "	67 1/2 "	YES		DOUBLE HUNG	
W10	1	3	SIERRA PACIFIC	19 19-1W	84"	24 3/16 "	24 3/16 "			AWNING	
W11	2	3	SIERRA PACIFIC	DIRECT SET	96"	71 1/2 "	67 1/2 "			FIXED GLASS	
W12	5	3	SIERRA PACIFIC	C-H3DH-40X68	96"	39 1/2 "	67 1/2 "			DOUBLE HUNG	
W13	13	3	SIERRA PACIFIC	C-H3DH-34X68	96"	33 1/2 "	67 1/2 "	YES		DOUBLE HUNG	
W14	1	2	SIERRA PACIFIC	19 19-1W	84"	24 3/16 "	24 3/16 "		YES	AWNING	
W15	1	3	SIERRA PACIFIC	19 19-1W	84"	24 3/16 "	24 3/16 "		YES	AWNING	
W16	1	3	SIERRA PACIFIC	C-H3DH-34X68	96"	33 1/2 "	67 1/2 "	YES	YES	DOUBLE HUNG	
W17	1	2	SIERRA PACIFIC	C-H3DH-34X68	96"	33 1/2 "	67 1/2 "	YES	YES	DOUBLE HUNG	
W18	2	1	SIERRA PACIFIC	23 47-1W	96"	28 1/4 "	52 3/16 "			SNGL CASEMENT-HR	OMIT CASING AN SILL TRIM

WINDOW NOTES:
FIRST FLOOR HEAD MEASURED RELATIVE TO FINISHED FLOOR.
FACTORY CASING AND NOSING OMITTED ON WINDOWS IN FIBER CEMENT PANEL CLAD AREAS.

Kevin Moquin Architect
km
Portland, ME
Info@km-a.me
(207)-615-6421

Revisions:

23 Ocean

Portland, ME

PERMIT SET

LICENSED ARCHITECT
KEVIN J. MOQUIN
ARC3016
STATE OF MAINE

Schedules

12/14/2016

A-1.6