S.W.COLE ENGINEERING, INC.

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: Portland Me - The Park Danforth - Construction Materials Testing Services

Project Number: 14-0065.2

Client: The Park-Danforth

Client Contract Number:

General Contractor:

Concrete Supplier: AUBURN CONCRETE

PLACEMENT INFORMATION

Date Cast: 12/4/2015 **Time Cast:** 3:30 **Date Received:** 12/7/2015

Placement Location: FOOTINGS: LINE 8, G & F

Placement Method: PUMP

Placement Vol. (yd³): 50

Cylinders Made By: AIDAN BOYCE

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) 42 **Maximum (°F)** 55

DELIVERY INFORMATION

Admixtures: MASTER AIR MASGLENIUM

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 5.0

Air Content (%) (C-231) **Air WR:** 6.0

Air Temp (°F): 42

Conc. Temp (°F) (C-1064): 66

Load Number: 1

Mixer Number: 83

Ticket Number 284530

Cubic Yards: 10

Design (psi): **3500**

Batch 2:40

Arrive 3:10

Depart 3:30

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In)²	Date Of Test	Cure Type	**Age (days)**	Fracture Type	Load (kips)	**Strength (psi)**
730-8A	8.25	4.01	12.65	12/11/2015	Lab	**7**	5	44.6	**3530**
730-8B	8.30			1/1/2016	Lab	**28**			
730-8C	8.25			1/1/2016	Lab	**28**			
730-8D	8.30			Hold	Lab				

Fracture Types

1 Cone both ends; 2 Cone one end w/ split; 3 Columnar; 4 Diagonal; 5 Side at top or bottom; 6 Pointed End

Remarks:

286 Portland Road, Gray, ME 04039-9586 • Tel (207) 657-2866 • Fax (207) 657-2840 • www.swcole.com