S.W.COLE ENGINEERING, INC.

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: Portland Me - The Park Danforth - Construction Materials Testing Services

Project Number: 14-0065.2

Client: The Park-Danforth

Client Contract Number:

General Contractor:

Concrete Supplier: AUBURN CONCRETE

PLACEMENT INFORMATION

Date Cast: 4/6/2016 **Time Cast:** 7:55 **Date Received:** 4/7/2016

Placement Location: SLAB ON DECK 3RD FLOOR WEST SIDE

Placement Method: PUMP

Placement Vol. (yd³): 100

Cylinders Made By: CHARLES CROMWELL

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) 53 **Maximum (°F)** 76

DELIVERY INFORMATION

Admixtures: MASTER SET
MASTER GLENIUM

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 5.5

Air Content (%) (C-231) **Air WR:** 7.6

Air Temp (°F): 20

Conc. Temp (°F) (C-1064): 66

Load Number: 3

Mixer Number: 144

Ticket Number 291905

Cubic Yards: 10

Design (psi): **3000**

Batch 6:51

Arrive 7:22

Depart 8:10

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In)²	Date Of Test	Cure Type	**Age (days)**	Fracture Type	Load (kips)	**Strength (psi)**
730-48A	8.45	4.00	12.55	4/13/2016	Lab	**7**	4	51.4	**4100**
730-48B	8.45			5/4/2016	Lab	**28**			
730-48C	8.45			5/4/2016	Lab	**28**			
730-48D	8.45			Hold	Lab				

Fracture Types

1 Cone both ends; 2 Cone one end w/ split; 3 Columnar; 4 Diagonal; 5 Side at top or bottom; 6 Pointed End

Remarks:

286 Portland Road, Gray, ME 04039-9586 • Tel (207) 657-2866 • Fax (207) 657-2840 • www.swcole.com