S.W.COLE ENGINEERING, INC.

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: Portland Me - The Park Danforth - Construction Materials Testing Services

Project Number: 14-0065.2

Client: The Park-Danforth

Client Contract Number:

General Contractor:

Concrete Supplier: AUBURN CONCRETE

PLACEMENT INFORMATION

Date Cast: 2/23/2016 **Time Cast:** 12:27 **Date Received:**

Placement Location: SLAB ON DECK 1ST FLOOR

Placement Method: PUMP

Placement Vol. (yd³): 203.5

Cylinders Made By: CHARLES CROMWELL

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: MASTER SET
MASTER GLENIUM

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 6

Air Content (%) (C-231) **Air WR:** 2.8

Air Temp (°F): 30

Conc. Temp (°F) (C-1064): 67

Load Number: 15

Mixer Number: 160

Ticket Number 259873

Cubic Yards: 10

Design (psi): **3000**

Batch 10:57

Arrive 11:15

Depart 12:30

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In)²	Date Of Test	Cure Type	**Age (days)**	Fracture Type	Load (kips)	**Strength (psi)**
730-30A		4.02	12.70	3/1/2016	Lab	**7**	5	32.6	**2570**
730-30B		4.03	12.76	3/22/2016	Lab	**28**	4	43.2	**3390**
730-30C		4.03	12.74	3/22/2016	Lab	**28**	4	44.4	**3490**
730-30D				Hold	Lab				

Fracture Types

1 Cone both ends; 2 Cone one end w/ split; 3 Columnar; 4 Diagonal; 5 Side at top or bottom; 6 Pointed End

Remarks:

286 Portland Road, Gray, ME 04039-9586 • Tel (207) 657-2866 • Fax (207) 657-2840 • www.swcole.com