CITY OF PORTLAND, MAINE
RESURGAM
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 06/16/14

1. Bathrooms Outlets GFCI
2. Kitchen Outlets GFCI
3. Bedrooms smoke detectors
4. Outside of Bedrooms – Smoke/CO2
5. ⦶ Receptacles
6. S1 – Switches
7. S3 – 3 Way Switches

	Door Schedule
A	Pre-Hung 6 Panel 3/0 X 6/8
B	BiFold 6 Panel 4/0 X 6/8

	Window Schedule
C	Double Hung 30 X58