Portland Maine Yes. Google's good here.

Laurie Leader <lrl@portlandm

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 03/21/16

BP#2015-02722 21 Wayne Street - Plan review

Nick Voltolina <voltolinan@yahoo.com> Tue, Mar 8, 2016 at 11:31 AM
To: Laurie Leader <lrl@portlandmaine.gov>

Laurie,

Out to find the office for the remainder of the day.

1.) From garage >5/8" drywall > 2X6 studs> R-23 roxual insulation>vapor barrier>1/2" drywall
2.) 3'0"X6'8" 90 minute burn fire door
3.) Yes access will through the existing house
4.)R-30
5.) 16 O.C. Pt 2X8. Attached ledger to the house with the bree way door side. Double 2X8 support beam with 2 Sonoma tubed 4' below grade evenly spaced. Rise and run of treads is TBD by finished grade. Rise no greater then 7.5". Run to be 11".

Please let me know if you have any further questions looking to start demo tomorrow.

Thank you,
Nick Voltolina

President
Envy Construction LLC
207.232.0351
Voltolinan@yahoo.com
www.Envy-Construction.com
www.facebook.com/EnvyConstructionME
[Quoted text hidden]