A.J. Levesque Excavation LLC
115 Mountainside Drive
Turner, Maine
Phone: (207) 576-7727

Subconcrators:
T.K. Concrete (concrete pouring)
Portland Sand & Gravel (utility tie-ins)

RESURGAM, CITY OF PORTLAND, MAINE
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 03/30/15

4" Perforated drain tile covered with 3/4 stone and fabric

Concrete walls: set on 8" by 18" footing, includes all footing pads.
Walls to have two continuous rows of #4 rebar and are 8" thick 7' 10" high.
Windows: 3 standard 8" vinyl windows with a bulkhead, 4" finished floor over 6 mil poly with saw cut control joints.
Foundation damp proofing provided.
Under house slab: 8" (or footing height) 3/4" stone



BASEMENT