RESURGAM CITY OF PORTLAND, MAINE
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 12/20/17

The main trusses have been installed. Due to a stair well we had to double up trusses on either side creating a gap in the trusses. Mainely trusses have designed this dog house dormer for us. The walls are 2x6 24OC per their specifications. The trusses will sit on a double 2x6 top plate 24OC. I have provided the nailing plan for existing trusses to meet their specs. Dormer matches 12 pitch of rest of roof and so does overhangs.