Inspections Division
Date: 06/29/15

Eamon Brandon
59 Bradley St.
Portland, ME 04102

Shed Material List 12' x 16'

Floor – 2",6" joist fastened with joist hangers on 16" center (max span 5')
T&G AdvanTech for final floor
* on existing Asphalt driveway with concrete blocks to level.

Frame – 2" x 4" stud on 16" center

Roof Frame – Rafters 2" x 8" on 16" center (birds mouth on bearing wall)
Roof battens – 1" x 4" rough cut lumber at 16" center

Roof – Steel roof panel

Siding – 1" x 10" rough cut lumber. Vertical with no battens. Fastened to frames with 2" screws