44 Riverview St

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 03/25/15

Note:

Header will be constructed of 2 2by10's and supported by 1 king studs and 2 jack studs on either end. Span will be 5 Feet 2 inch

Graphic Scale
7/16 inch = 3 Feet

S 1 Open Wall in Dining Room