Inspections Division

Date: 12/09/16

Double chimney will be built using Genest Concrete Chimney Blocks. Each course will use one 8x8 chimney full and one 8x8 adapter, alternating on the way up. This creates two 8x8 chambers separated by 4", as code requires.