Fire Alarm Syestem Input Output Matrix

Input Device ↓ Output →	1	2	3	4	5	6	7	8	9	10
Manual Pull Stations - Basement	X	X								
Manual Pull Stations - 1st Floor	X	X								
Manual Pull Stations - 2nd Floor	X	X								
Smoke Detector - Basement	X	X								
Smoke Detector - 2nd Floor	X	X								
Deluge System	X	X								
Sprinkler Waterflow Switch	X	X								
Sprinkler Tamper Switch			X							
Gate Valve			X							

Output Column No.

1 - Sound building Horn/Strobes

2 - Notify Portland Fire Department

3 - Notify Building owner for response

Premise

Eco Maine

64 Blueberry Rd

Portland, ME

SURV®

www.surv.com

a securadyne systems company

RESURGAM. MAINE. CITY OF PORTLAND

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 07/30/13