Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 06/20/17

WORK DESCRIPTION - RYDER PORLAND MAINE

Waiting room

Removing wall in waiting room and moving door location.

Door is 36’ x 80” commercial metal insulated door.

Rental Office

Removing glass partition and removing doorway in rental office.

Training Room

Building 130” wall out of gypsum board 5/8” with metal frame studs 3 5/8” ; removing window and adding door. Door is 36” x 80” commercial metal insulated door.