Norris Inc.

Advancing security, life safety, and communications.

SYSTEM RECORD OF COMPLETION

Form Completion Date: 09/23/2016 Supplemental Pages Attached: N/A

1. PROPERTY INFORMATION

Name of property: Loring House ********** ADDED TO SYSTEM**********

Address: 1125 Brighton Avenue, Portland, ME 04102

Description of property: 3 Story Brick Building

Name of property representative: N/A

Address: N/A

Phone: N/A Fax: N/A E-mail: N/A

2. INSTALLATION, SERVICE, TESTING, AND MONITORING INFORMATION

Installation contractor: CASCO BAY ELECTRIC LLC

Address: 21 Rice St, Portland, ME 04103

Phone: (207) 221-3331 Fax: N/A E-mail: N/A

Service organization: N/A

Address: N/A

Phone: N/A Fax: N/A E-mail: N/A

Testing organization: N/A

Address: N/A

Phone: N/A Fax: N/A E-mail: N/A

Effective date for test and inspection contract: N/A

Monitoring organization: N/A

Address: N/A

Phone: N/A Fax: N/A E-mail: N/A

Account number: N/A Phone line 1: N/A Phone line 2: N/A

Means of transmission: N/A

Entity to which alarms are retransmitted: N/A Phone: N/A

3. DOCUMENTATION

On-site location of the required record documents and site-specific software: N/A

4. DESCRIPTION OF SYSTEM OR SERVICE

This is a: ☐ New system ■ Modification to existing system Permit number: N/A

NFPA 72 edition: _____

4.1 Control Unit

Manufacturer: Notifier Model number: 5000

4.2 Software and Firmware

Firmware revision number: N/A

4.3 Alarm Verification

■ This system does not incorporate alarm verification.

Copyright © 2012 National Fire Protection Association. This form may be copied for individual use other than for resale. It may not be copied for commercial sale or distribution.

Norris Inc.

Advancing security, life safety, and communications.

SYSTEM RECORD OF COMPLETION *(continued)*

Number of devices subject to alarm verification: N/A Alarm verification set for N/A seconds

Copyright © 2012 National Fire Protection Association. This form may be copied for individual use other than for resale. It may not be copied for commercial sale or distribution.

Norris Inc.

Advancing security, life safety, and communications.

SYSTEM RECORD OF COMPLETION *(continued)*

5. SYSTEM POWER

5.1 Control Unit

5.1.1 Primary Power

Input voltage of control panel: 120 volts Control panel amps: N/A

Overcurrent protection: Type: N/A Amps: N/A

Branch circuit disconnecting means location: N/A Number: N/A

5.1.2 Secondary Power

Type of secondary power: N/A

Location, if remote from the plant: N/A

Calculated capacity of secondary power to drive the system:

In standby mode (hours): N/A In alarm mode (minutes): N/A

5.2 Control Unit

☐ This system does not have power extender panels

■ Power extender panels are listed on supplementary sheet A

6. CIRCUITS AND PATHWAYS

Pathway Type	Dual Media Pathway	Separate Pathway	Class	Survivability Level
Signaling Line	Dual Media	N/A	B	N/A
Device Power	N/A	N/A	N/A	N/A
Initiating Device	N/A	N/A	N/A	N/A
Notification Appliance	Dual Media	N/A	B	N/A
Other (specify):				

7. REMOTE ANNUNCIATORS

Type	Location
N/A	N/A

8. INITIATING DEVICES

Type	Quantity	Addressable or Conventional	Alarm or Supervisory	Sensing Technology
Manual Pull Stations	N/A			
Smoke Detectors	N/A			
Duct Smoke Detectors	N/A			
Heat Detectors	N/A			
Gas Detectors	N/A			
Waterflow Switches	N/A			
Tamper Switches	N/A			

Copyright © 2012 National Fire Protection Association. This form may be copied for individual use other than for resale. It may not be copied for commercial sale or distribution.

Norris Inc.

Advancing security, life safety, and communications.

SYSTEM RECORD OF COMPLETION *(continued)*

9. NOTIFICATION APPLIANCES

Type	Quantity	Description
Audible	N/A	
Visible	22	Rooms 114,124,219,221,222,323,324
Combination Audible and Visible	N/A	

10. SYSTEM CONTROL FUNCTIONS

Type	Quantity
Hold-Open Door Releasing Devices	N/A
HVAC Shutdown	N/A
Fire/Smoke Dampers	N/A
Door Unlocking	N/A
Elevator Recall	N/A
Elevator Shunt Trip	N/A
	N/A
	N/A

11. INTERCONNECTED SYSTEMS

☐ This system does not have interconnected systems.

☐ Interconnected systems are listed on supplementary sheet N/A .

12. CERTIFICATION AND APPROVALS

12.1 System Installation Contractor

This system as specified herein has been installed according to all NFPA standards cited herein.

Signed: _____ Printed name: _____ Date: _____

Organization: _____ Title: _____ Phone: _____

12.2 System Operational Test

This system as specified herein has tested according to all NFPA standards cited herein.

Signed: _____ Printed name: Nicholas Dyro Date: 09/23/2013

Organization: Norris Inc. Title: _____ Phone: _____

12.3 Acceptance Test

Date and time of acceptance test: 09/23/2016

Installing contractor representative: _____

Testing contractor representative: _____

Property representative: N/A

AHJ representative: N/A

Copyright © 2012 National Fire Protection Association. This form may be copied for individual use other than for resale. It may not be copied for commercial sale or distribution.