Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 04/25/16

Abatement Professionals

590 County Road
Westbrook, Maine 04092

Project Information
Contact Robert Rickett
Project Code # APC-2016-096

Date: 4/13/16 Start Time: 7:00

Project Name: 72 Bishop St Portland, Maine

Client: Darren Shiers with Great Falls Construction

Contact: Phone: 207-839-2744

Industrial Hygiene Firm: NTC for visual only
Contact: Phone:
Time & Date:

General Contractor: none

Directions: see attached map

On Site Phone: **none**
Start & End Date:

Special Equipment needed: wrap and cut of 50 S/F of duct work and the removal of vinyl siding and 2000 ft of transite siding, we will also be draining and removing the oil tank from the basement, there is no power or water on site

MISC. Information:

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 04/25/16

Work plan for removal of asbestos duct tape joints.

1. Establish asbestos abatement control zone.

2. Install critical barriers on doorways, windows, vents and penetrations.

3. Construct contiguous 3-chamber worker/material sized for the project and in accordance with the DEP standards and work practice variances.

4. Install HEPA exhaust units and establish reduced pressure at -.02 inches water/barometric.

5. Wrap and seal all ductwork with poly and seal with Duct tape, cut and remove ductwork as a whole component removal

6. Conduct fine cleaning/visual inspection clearance by state licensed supervisor or independent air monitor.

Robert Rickett
Designer DC-0027

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 04/25/16

Send Result Report

MFP

TASKalfa 3050ci

Firmware Version 2LC_2F00.009.201 2015.11.05

[2LC_1000.010.001] [2K9_1100.002.001] [2LC_7000.009.012]

KYOC

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 04/25/16

04/07/

Job No.: 042588 Total Time: 0°01'50" Page: 004

Complete

Document: **doc04258820160407084137**

Asbestos Project Notification	State of Maine Department of Environmental Protection Lead & Asbestos Hazard Prevention Program 17 State House Station, Augusta, ME 04333 TEL (207) 287-2651 FAX (207) 287-6220	FORM N Page 1 of 5 Revised 2011

Important Notice: The notification submitter must send a complete notification including all applicable fees, postmarked at least 10 calendar days or received by the Department at least 5 working days prior to the start of an asbestos abatement project. This notification must be typewritten or easily legible. An incomplete notification is not acceptable & therefore not of record. See definition of project at Asbestos Management Regulations, 06-096 CMR 425(1)(DDDD)(last amended April 3, 2011). **The notification submitter is responsible for ensuring that the complete notification including any applicable fee is received by the Department.**

1. Project Code	2. Original Notification	3. Type of Activity	4. Waiver
APC Project # 16-096 (Assigned by notification submitter)	☒ Standard ☐ Facility O&M (Approved Annual) ☐ Courtesy (Not Subject to the Rule)	☒ Demolition ☐ Renovation	☐ Non Standard Work Practices ☐ Emergency ☐ Notification Timeframe Waiver ☐ Approved Annual Non Standard

5. Facility Owner	6. Asbestos Contractor
Name Darren Shiers	Name Abatement Professionals Corp
Address 20 Mechanic St	Address 590 County Rd Suite #2
City Gorham State Maine Zip 04038	City Westbrook State ME Zip 04092
Contact Darren Shiers	Contact Robert Rickett Jr.

No.	Date and Time	Destination	Times	Type	Result	Resolution/ECM
001	04/07/16 08:42	**Maine DEP**	0°01'50"	FAX	OK	200x100 Normal/On

[N2P2305253]

Asbestos Project Notification

State of Maine
Department of Environmental Protection
Lead & Asbestos Hazard Prevention Program
17 State House Station, Augusta, ME 04333
TEL (207) 287-2651 FAX (207) 287-6220

F

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
F Date: 04/25/16

Revised 2011

Important Notice: The notification submitter must send a complete notification including all applicable fees, postmarked at least 10 calendar days or received by the Department at least 5 working days prior to the start of an asbestos abatement project. This notification must be typewritten or easily legible. An incomplete notification is not acceptable & therefore not of record. See definition of project at Asbestos Management Regulations, 06-096 CMR 425(1)(DDDD)(last amended April 3, 2011). **The notification submitter is responsible for ensuring that the complete notification including any applicable fee is received by the Department.**

1. Project Code

APC Project # 16-096

(Assigned by notification submitter)

2. Original Notification

- ☒ Standard
- ☐ Facility O&M (Approved Annual)
- ☐ Courtesy (Not Subject to the Rule)

3. Type of Activity

- ☒ Demolition
- ☐ Renovation

4. Waiver

- ☐ Non Standard Work Practices
- ☐ Emergency
- ☐ Notification Timeframe Waiver
- ☐ Approved Annual Non Standard

5. Facility Owner

Name Darren Shiers @ Great Falls Construction

Address 20 Mechanic St

City Gorham State Maine Zip 04038

Contact Darren Shiers

TEL 839-2744 FAX

6. Asbestos Contractor

Name Abatement Professionals Corp

Address 590 County Rd Suite #2

City Westbrook State ME Zip 04092

Contact Robert Rickett Jr.

TEL 207-773-1276 FAX 207-772-1203

7. Facility Location (Where removal is to take place)

BLDG Name None

Floor and/or Rm.# Exterior and Basement

Physical Address 72 Bishop St

City Portland State Me Zip 04103

8. Facility Description

Present Use vacant

Prior Use Private home

BLDG Size No. Floors

BLDG Age

9. Asbestos (ACM) Removal

ACM Type	Amount	Measurement
Pipe or Pipe Covering		Linear Feet
Boiler Covering		Square Feet
Mudded Fittings		Linear Feet
Duct Covering	30	Square Feet
Gasket Material		Square Feet
Floor Tile		Square Feet
Linoleum		Square Feet
Mastic		Square Feet
Ceiling Tiles		Square Feet
Spray-on		Square Feet
Siding	2500	Square Feet
Transite Paneling		Square Feet
Roofing/Flashing		Square Feet
Glues		Square Feet
Plaster		Square Feet
Floor Tile by heat		Square Feet

Project Totals

Total Square Feet = 2530

Total Linear Feet = _____

Total Project = 2530

Note: Visual evaluations and air clearances for asbestos abatement projects involving more than 100 square/linear feet, or any combination thereof of must be performed by an independent Asbestos Consultant unless otherwise specified in Asbestos Management Regulations, 06-096 CMR 425) (effective April 3, 2011).

Asbestos Project Notification

APC Project #16-096
Project Code

State of Maine
Department of Environmental Protection
Lead & Asbestos Hazard Prevention Program
17 State House Station, Augusta, ME 04333
TEL (207) 287-2651 FAX (207) 287-6220

F

Pa

Revised 2011

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 04/25/16

10. Notification Fees
(Required fees must accompany notification)

☐ $100.00 = ACM amounts 100 Sq Ft or 100 Ln Ft or any combination but less than 500 Sq Ft or 2500 Ln Ft.

☐ $150.00 = ACM amounts more than 500 Sq Ft or 2500 Ln Ft but less than 1000 Sq Ft or 5000 Ln Ft.

☐ $300.00 = ACM amounts more than 1000 Sq Ft or 5000 Ln Ft or any combination

11. Notification Fee Not Included

☒ Single family home exemption

☐ ACM amount less than 100 Sq Ft or 100 Ln Ft or any combination

☐ Fees paid quarterly (Non-Scheduled O&M only)

☐ BGS exemption

☐ Fee to follow within 3 days (Emergency/Notification Waiver only)

12. Demolition (complete as applicable)

☐ Ordered demolition (structurally unsound) by State or local government

☒ All other demolitions

Demolition Dates:

Start TBD

End TBD

Note on Required Notification Fees

If there are not sufficient funds to cover the check or credit card transaction an insufficient funds fee will be assessed by the Department in accordance with State of Maine laws and policies. Until that insufficiency is resolved (by money order or bank check), the Department will not accept any additional checks or credit card transactions from the party including additional checks for other project notifications.

13. Scheduled Dates for Asbestos Project

Project Start Date 4/13/16

Project Completion Date 4/16/16

ACM Removal Dates (from) 4/13/16

ACM Removal Dates (to) 4/16/16

14. Project Work Hours

7 AM to 330 PM (Show actual hours)

Weekdays (Check all that apply)

☐ M ☐ T ☒ W ☒ T ☒ F

Weekend (Check all that apply)

☐ Sat ☐ Sun

15. Procedure Used to Detect Presence of Asbestos

Testing ☐ Assumed Positive ☒ Tested Positive

Method ☐ PLM ☐ TEM

Sampled By CES
(Print Name)

Company **CES**

16. Project Clearance

Visual evaluation by: (Air Monitor (if known) and Company)

TBD

Air Clearance by: (Air Monitor (if known) and Company)

TBD

Note: Whenever building materials are assumed to contain asbestos, signed bulk sampling disclosure forms must be at the asbestos abatement project site and available for review by the Department.

17. Asbestos Abatement Design Consultant of Record

Name Robert Rickett Me Certification Number DC- 0027

Company Abatement Professionals Corp DC Certification Expiration Date 11/2016

Asbestos Project Notification

APC Project #16-096
Project Code

State of Maine
Department of Environmental Protection
Lead & Asbestos Hazard Prevention Program
17 State House Station, Augusta, ME 04333
TEL (207) 287-2651 FAX (207) 287-6220

F(

Pa

Revised 2011

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 04/25/16

18. Asbestos Abatement Methods and Alternative Work Practices (check all that apply)

- ☐ Regulated area with containment consisting of 2-layers 4 mil poly on walls & ceiling & 2 layers 6 mil poly on floors
- ☐ Regulated area with containment consisting of 1-layer 6 mil poly on walls & ceiling & 2 layers 6 mil poly on floors
- ☒ Regulated area with Exclusion zone
- ☐ Glovebags (unlimited non-contiguous, contiguous limited to 30 ln ft)
- ☐ Adhesive by grinding or bead blasting
- ☐ Wrap & cut- TSI in good condition (no containment)
- ☐ Intact flooring demo by heavy equipment
- ☐ Roofing removal by mechanical saws/cutters
- ☐ Flooring by mechanical equipment/ice scrapers/pry bars
- ☐ Enclosure
- ☐ Wetting ACM during removal not required
- ☐ Exhausting to Ambient Air not feasible
- ☐ Aggressive Air Clearance not required
- ☐ Visual Clearance only
- ☒ Remote Decontamination Unit
- ☒ Smaller than standard Decontamination Unit
- ☐ Shutting down NAM at night
- ☐ Encapsulation

Note on AHERA School Projects

The Federal Asbestos – Containing Materials in Schools regulation (40 CFR Part 763) commonly referred to as "AHERA" contains specific requirements for asbestos abatement activities that may not be waived by the Department. Among these are air clearance and sample analysis protocols.

19. Waste Transporter (Must be ME DEP licensed Non-Hazardous Waste Transporter)

Name Waste Management
Address Forest Ave
City Portland State Maine Zip 04103
Contact Brian Gordon
TEL FAX

20. Disposal Site

Name Norridgewock
Address 357 Mercer Rd
City Norridgwock State ME Zip
Contact Bryan Gordon
TEL 1-800-244-8290 FAX

21. Certification (Notification Submitted by)

I certify that to the best of my knowledge, the information contained in this notification is true and accurate, and that the asbestos abatement contractor will be/has been contracted to implement work practices as required by 06-096 CMR 425 effective April 3, 2011.

Signature

Robert Rickett Jr.
Print Name

Date 4/7/16

Mailing Address 590 County Rd
City Westbrook State ME Zip 04092
TEL 207-773-1276 FAX 207-772-1203

Remember

Submit completed pages 1 thru 3 of Form N for each original notification.

Submit pages 4 or 5 only as needed.

ME DEP USE ONLY

Postmark/ FAX/ hand-delivered _____
Date Received _____ Check # _____
NESHAP _____ State _____
Waiver _____

Asbestos Project Notification APC Project #16-096 **Project Code**	State of Maine Department of Environmental Protection Lead & Asbestos Hazard Prevention Program 17 State House Station, Augusta, ME 04333 TEL (207) 287-2651 FAX (207) 287-6220	**F(** Pag Revised 2011

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 04/25/16

Request for Non-Standard Work Practices

Provide written justification that presents clear & convincing evidence that the asbestos project is distinctive in some way & the proposed alternative(s) to required work practices will comply with the intent of State law & rules. Written Department approval is required prior to implementation of non-standard work practice(s).

List proposed work practice alternatives

criticals only, remote decon

Reasons for Non-Standard Work Practices (Explain in detail, add an attachment if needed)

Demo building, no power or water on site

Design Consultant Sign-off for Non-Standard Work Practices. (If other than the Design Consultant of record, a copy of this request must be forwarded to the original Design Consultant).

Signature

Robert Rickett
Print Name

Date 4/7/16

Company Abatement Professionals Corp ME Certification Number DC-0027

Address 590 County Rd DC Certification Expiration Date 11/2015

City Westbrook State ME Zip 04092

TEL 207-773-1276 FAX 207-772-1203

MEDEP Action on Request for Non-Standard Work Practices

☐ **APPROVED** ☐ **DISAPPROVED** (by)_____ (date)_____

CITY OF PORTLAND, MAINE — RESURGAM
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 04/25/16

Asbestos Project Notification APC Project #16-096 Project Code	State of Maine Department of Environmental Protection Lead & Asbestos Hazard Prevention Program 17 State House Station, Augusta, ME 04333 TEL (207) 287-2651 FAX (207) 287-6220	**FC** Page 5 of 5 Revised 2011

Request for Non-Standard Work Practices

Provide written justification that presents clear & convincing evidence that the asbestos project is distinctive in some way & the proposed alternative(s) to required work practices will comply with the intent of State law & rules. Written Department approval is required prior to implementation of non-standard work practice(s).

List proposed work practice alternatives

criticals only, remote decon

Reasons for Non-Standard Work Practices (Explain in detail, add an attachment if needed)

Demo building, no power or water on site

Design Consultant Sign-off for Non-Standard Work Practices. (If other than the Design Consultant of record, a copy of this request must be forwarded to the original Design Consultant).

Signature

Robert Rickett
Print Name

Date 4/7/16

Company Abatement Professionals Corp ME Certification Number DC-0027

Address 590 County Rd DC Certification Expiration Date 11/2015

City Westbrook State ME Zip 04092

TEL 207-773-1278 FAX 207-772-1203

MEDEP Action on Request for Non-Standard Work Practices

☒ APPROVED ☐ DISAPPROVED (by) Sandra J Moody (date) 4-7-16

SJM