Interstate FIRE PROTECTION

PO Box 1005, North Conway, NH 03860 - 1 (800) 717-6454
PO Box 187, Gardiner, ME 04345 - 1 (800) 649-9881

WORK ORDER # 2016-02730 PURCHASE ORDER _____ DATE 10/27/16
Permit

CUSTOMER Academy of active Learners TECH Joe
ADDRESS 134 Warren Ave CONTACT [illegible] PHONE 207 274 3576
CITY Portland STATE Me ZIP 04101

HAZARD Stove/Hood MANUFACTURER Ansul MODEL K107
LAST HYDRO/6YR 2016 CYLINDER STYLE - SHORT / TALL / STAINLESS / STEEL / SIZE 1.5 gallon

FIRE SYSTEM MAINTENANCE REPORT

- ✓ ALL APPLIANCES COVERED
- ✓ DUCT & PLENUM COVERED
- ✓ NOZZLES POSITIONED CORRECTLY
- ✓ SYSTEM COMPLIES W/ MFG SPECS
- ✓ SYSTEM COMPLIES W/ UL 300
- ✓ HOOD PENETRATIONS SEALED
- ✓ EXHAUST FAN OPERABLE
- ✓ CYLINDER AND MOUNT SECURE
- ✓ MANUAL RELEASE TESTED
- ✓ AUTOMATIC DETECTION TESTED
- ✓ PNUEMATIC TUBING OPERABLE
- N/A PRESSURE SWITCH
- ✓ MICROSWITCH OPERABLE
- N/A FIRE EXTINGUISHERS INSPECTED
- ✓ NOZZLES CLEANED
- ✓ NOZZLE COVERS IN PLACE
- ✓ LINKS CLEANED/REPLACED
- ✓ PIPING, HOSES INSPECTED
- ✓ EXPELLANT GAS CONTAINERS EXAMINED
- ✓ 6" SPACE @ EACH EDGE OF HOOD
- ✓ PROPER CYLINDER PRESSURE/LIQUID LEVEL
- ✳ ___ FUEL SHUTOFF TESTED/ DON'T HAVE ANY
- ✓ SYSTEM BACK IN OPERATION

LEGEND
✓ CHECKED
0 DEFECTIVE
N/A NOT APPLICABLE
Ø REPAIRED

LINKS	HEAT DETECTORS
1 360	160
450	190
500	225
165	
212	
280	

COMMENTS:
Stove and Shunt Trip Being installed 10/28 and alarm

CHARGES:

Q	ITEM CODE / DESCRIPTION	PRICE	AMOUNT
1	New install of a 1.5 gallon Ansul Fire Suppression System. Armed + complete		
1	New Ansul K gauge		