CITY OF PORTLAND, MAINE · RESURGAM
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 11/27/17

Existing and Reserved Equipment

Elevation[1] (ft) Mount	Elevation[1] (ft) RAD	Qty	Antenna	Mount Type	Lines	Carrier
272.0	272.0	12	Commscope SBNHH-1D65C (96.6")	Sector Frames	(17) 1 5/8" Coax (2) 1 5/8" Hybriflex	Verizon
		3	Alcatel-Lucent B66a RRH4x45 (AWS-3)			
		3	Alcatel-Lucent B25 RRH4x30-4R			
		3	Alcatel-Lucent B13 RRH4x30-4R			
		2	Raycap RxxDC-3315-PF-48			
260.0	260.0	3	RFS APX16DWV-16DWV-S-E-ACU	Sector Frames	(12) 1 5/8" Coax (1) 1/2" Coax	T-Mobile
		1	Radio Waves G3-2.4			
239.0	239.0	1	RAC 8' Ice Shield	Leg	-	US Dept. Of Homeland Security
230.0	230.0	1	Radio Waves HPD6-4.7NS	Leg	(1) 1/2" Coax (1) 1 5/8" Coax	
		1	Motorola PTP 45600			
206.0	206.0	3	KMW HB-X-WM-17-65-00T	Stand-Offs	(6) 1 5/8" Coax	Clearwire
		3	KMW HB-X-WM-17-65-00T-TTLNA (w/BKT)			
190.0	195.0	1	10' Omni	Stand-Off	(1) 1 1/4" Coax	City Of Portland
188.0	188.0	3	Ericsson RRUS-11 (50 lbs.)	Sector Frames	(6) 1 5/8" Coax (1) 1 1/4" Fiber	US Cellular
		6	KMW AM-X-CD-17-65-00T-RET			
		1	Raycap RUSDC-6267-PF-48			
170.0	175.0	1	10' Omni	Stand-Off	(1) 7/8" Coax	City Of Portland
168.0	171.0	1	TX RX Systems 421-83A-01261	Stand-Off	(1) 1/2" Coax (1) 7/8" Coax	
	174.0	1	Bird BA40-41-DIN			US Dept. Of Homeland Security
153.0	153.0	1	6' Ice Shield	Leg	-	
142.0	142.0	1	Radio Waves HPD4-4.7	Leg	(2) 1/4" Coax (1) 1 5/8" Coax	
		1	Motorola PTP 45600			
125.0	131.0	1	Bird BA40-41-DIN	Stand-Off	(1) 7/8" Coax	
124.0	125.0	2	2' Omni	Stand-Off	(1) 1/2" Coax (1) 7/8" Coax	City Of Portland
99.0	100.0	1	2' Omni	Stand-Off	(1) 1/2" Coax	
38.0	38.0	1	2" X 8" GPS	Stand-Off	(1) 1/4" Coax	