CITY OF PORTLAND, MAINE · RESURGAM
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 11/27/17

Equipment to be Removed

Elevation[1] (ft)		Qty	Antenna	Mount Type	Lines	Carrier
Mount	RAD					
260.0	260.0	3	RFS APX16DWV-16DWV-S-E-ACU	-	-	T-Mobile
		3	Ericsson KRY 112 144/1			
		3	RFS ATMAA1412D-1A20			

Proposed Equipment

Elevation[1] (ft)		Qty	Antenna	Mount Type	Lines	Carrier
Mount	RAD					
260.0	260.0	3	RFS APXVAA24_43-U-A20	Sector Frames	(1) 1 1/4" Fiber	T-Mobile
		3	Ericsson Radio 4478 B71			
		3	RFS ATMA4P4DBP-1A20			
		3	Andrew ETW200VS12UB			

[1]Mount elevation is defined as height above bottom of steel structure to the bottom of mount, RAD elevation is defined as center of antenna above ground level (AGL).

Install proposed coax alongside existing T-Mobile coax.