CITY OF PORTLAND, MAINE
RESURGAM
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 06/27/16

FRAMING - All proper Hangers will be used
. 2x6 WALLS 16" on Center
2x10 HEADERS - 3 EACH w/ plywood between
2x12 ROOF RAFTERS 16" on Center
2x6 COLLAR TIES

WALLS will HAVE 1/2" CDX, with A VAPOR BARRIER WRAP then VINYL siding. INNER WALLS will be T+G WOOD

Roof will have 5/8" CDX, 2 ROWS ICE + water shielding and ARCHITECTURE SHINGLES to match house, Above ICE + water I will HAVE Roofing underlayment

FLOORING - IT IS on my DECK which HAS 2x8 PT and I will put 3/4 T+G plywood

INSULATION - WALLS will have R-19 KRAFT FACED, Ceiling will have R-38 CATHEDRAL KRAFT FACE