Hurtburise

First Floor Plan

Foundation:
18" x 8" Strip Footing
8" x 48" Foundation Wall
4" Slab on Grade

Wood Framed Structure:
2x8 Pressure Treated Sill Plate
2x6 K.D. Studs at 16" o.c.
2x6 K.D. Collar Ties
2x10 K.D. Roof & Floor Joists
5/8 Plywood Wall Sheathing
3/4" Plywood Floor Sheathing

Insulation:
6" Fiberglass Batt Insulation
at all Exterior Walls

CITY OF PORTLAND, MAINE · RESURGAM
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 04/18/18