Inspections Division
Date: 03/27/17

Deck Information

Deck 1

Construction Method - Beam on Top of Post
Footing Type - Pier In-Ground
Live Load - 60
Dead Load - 10
Decking Spacing - 1/8 in
Joist Spacing - 16 in
Beam Spacing - 72 in
Post Spacing - 144 in
Decking - L5/4x6 Treated Premium Southern Pine No. 2
Beams - L2x12 Treated Southern Pine No. 1
Joists - L2x6 Treated Southern Pine No. 1
Posts - L4x4 Treated Southern Pine No. 2
Deck Height - 30 in
Diagonal Bracing - Yes
Joist Overhang - 24 in
Beam Overhang - 0 in
Decking Deflection Factor - 360
Joist Deflection Factor - 360
Beam Deflection Factor - 360
Pref Decking Size - 5/4x6
Pref Joist Size - NONE
Pref Beam Size - NONE
Pref Post Size - NONE
Diag Brace Height 1 - 24 in
Diag Brace Height 2 - 24 in

Railing 4

Railing Height - 36 in
Baluster Spacing - 3 3/4 in

Railing 2

Railing Height - 36 in
Baluster Spacing - 3 3/4 in

Railing 1

Railing Height - 36 in
Baluster Spacing - 3 3/4 in

Railing 8

Railing Height - 36 in
Baluster Spacing - 3 3/4 in

Warning and Important Instructions: This is not a final design plan or estimate. EDGENET, INC. assumes no responsibility for the correct use or output of this program. All information contained on this page is subject to the terms in the disclaimer located at the end of this document.

Advertencia e instrcciones importantes: Esto no es un plan ni una estimación final del diseño. EDGENET, INC. no asume ninguna responsibilidad del uso o de la salida correcto de este programa.Toda la información contenida en esta página está conforme a los términos en la negación, situada en el extremo de este documento.

Copyright © 1989-2017 Edgenet, Inc.