Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 05/11/15

<u>15,000 BTU/hr Fujitsu AOU15RLFF Outdoor Unit</u>
Installed on wall-mounted bracket fastened to the concrete foundation, on western gable end of home below roadside window. Weight of unit is 86 lbs.

<u>15,000 BTU/hr Fujitsu AGU15RLFF Indoor Unit</u>
Mounted to wall framing at the floor in the main living room, on the same wall as the outdoor unit.
Weight of unit is 31 lbs.

Notes:
Home is built of traditional wood framing and is sufficient to support the additional load of the equipment being installed.

ReVision Energy	HVAC Equipment Layout				
142 Presumpscot Street Portland, Maine, 04097 207-221-6342	John Bliss 65 Deering Run Drive, Portland ME 04103				
	DATE 4/6/2015	DRAWN BY Luke Brostek	PAGE 1 of 1	DWG# 1	Rev. 0