Inspection Division
Date: 01/14/14

G4 MEZZANINE FLOOR PLAN

1/8"=1'-0"

PLAN NORTH

EQUIPMENT LIST

ROOM & MARK	DESCRIPTION	STATUS	ELECTRICAL: FLA AMPS	KW	HP	VOLTS	PHASE	DIRECT	PLUG	WATER: COLD	HOT	DI	WASTE: DIRECT	INDIRECT	GAS: SIZE	MATTUH	SERVICES		REMARKS
107-A	SINK - FIBERGLASS 2 BOWL	NEW								X	X	X		X					RIM @ 36" A.F.F. - WALL HUNG - PUMP WASTE SYSTEM16
107-B	HITACHI	NEW	*			*						X		X					PUMP WASTE SYSTEM
114-A	RUBBERMAID TANK 100 GAL.	EXISTING								X	X		X						RIM @ 30" A.F.F. o/ NEW SS PEDISTAL, CONNECT TANK DRAIN TO EXISTING DRAINAGE SYSTEM
114-B	SINK - FIBERGLASS 2 BOWL	NEW								X	X	X	X						RIM @ 36" A.F.F. - WALL HUNG
114-C	RUBBERMAID TANK 150 GAL.	NEW								X	X	X	X						RIM @ 30" A.F.F. o/ NEW SS PEDISTAL, CONNECT TANK DRAIN TO EXISTING DRAINAGE SYSTEM
115-A	FUME HOOD	NEW	*			*							X						REACH-IN w/ CUP SINK
116-A	ULTRA CENTRIFUGE	RELOCATED	30			208													
116-B	CENTRIFUGE	RELOCATED	30			208													
116-C	CENTRIFUGE	RELOCATED	30			208													
116-D	CENTRIFUGE	RELOCATED	30			208													
116-E	CENTRIFUGE	RELOCATED	30			208													
118-A	ANALYIZER	RELOCATED	16			208						X							
118-B	ADVIA COMPUTER	RELOCATED																	
118-C	HITACHI 911	RELOCATED	16			110						X							
118-D	HITACHI 717	RELOCATED	16			110						X							
118-E	IMMAGE	RELOCATED										X							
118-F	SINK - FIBERGLASS 1 BOWL	NEW								X	X	X	X						RIM @ 36" A.F.F.
118-G	HITACHI 717	RELOCATED	16			110													
118-H	BERNIE'S FRIDGE	RELOCATED																	
120-A	FUME HOOD	NEW	*			*													WALK-IN
120-B	FUME HOOD	NEW	*			*													REACH-IN w/ CUP SINK
123-A	BENCH	NEW																	PROVIDE NEW POWER & DRAIN LINE AS REQUIRED TO CONNECT TO EXISTING DRAIN LINE @ EXISTING SINK
123-B	BENCH	RELOCATED																	REWORK EXISTING POWER & DRAIN LINE AS REQUIRED TO CONNECT TO EXISTING DRAIN LINE @ EXISTING SINK
123-C	BENCH POWER	RELOCATED																	CONNECT EXITING OUTLETS @ BENCH TO NEW CIRCUIT

NOTE 1 PROVIDE DI WATER PER OWNER'S EQUIPMENT REQUIREMENTS - MODIFY EXISTING DI WATER SYSTEM & PIPING AS REQUIRED.
NOTE 2 TERMINATE / CAP PLUMBING / DRAINS AS REQUIRED DUE TO RELOCATED EQUIPMENT.
NOTE 3 SERVICE REQUIREMENTS TO BE DETERMINED BY OWNER.
NOTE 4 GC & PLUMBING CONTRACTOR TO COORDINATE ALL SINK FIXTURE SELECTION w/ OWNER PRIOR BIDDING

F4 EQUIPMENT LIST

NA

PLAN NORTH

LEGEND

NEW PARTITIONS
EXISTING PARTITIONS
NO CONSTRUCTION ANTICIPATED

EQUIPMENT LEGEND

EXISTING EQUIPMENT - RELOCATED (REFER TO EQUIPMENT LIST FOR SERVICE REQUIREMENTS)
EXISTING EQUIPMENT - RELOCATED (GC TO PROVIDE SERVICES AS INDICATED BY OWNER)
NEW EQUIPMENT (GC TO PROVIDE SERVICES AS INDICATED BY OWNER)
EXISTING EQUIPMENT - NO CHANGE

NOTES:
1. EQUIPMENT TO BE MOVED BY OWNER MOVING COMPANY.
2. BENCHES TO BE MOVED BY GC.
3. OFFICE FURNITURE TO BE MOVED BY OWNER.

FLOOR PLAN LEGEND

01 REPAIR OR REPLACE DAMAGED FLASH COVE VINYL FLOORING.
02 REPLACE PER OWNER'S REQUIREMENTS.
03 PROVIDE AIR EXCHANGE / EXHAUST TO ELIMINATE ODORS.
04 GC / DESIGN/BUILD ENGINEER TO PERFORM HEAT LOAD CALCULATIONS & MEET ASHRAE REQUIREMENTS.
05 FUME HOOD
06 PATCH & REPAIR FLOOR DUE TO CAPPED PLUMBING LINES
07 PATCH & REPAIR WALL DUE TO EQUIPMENT RELOCATION
08 PATCH FLOOR AREA TO MATCH EXISTING
09 NEW WALL OPENING – REFER TO A4/A800 & L11/A800

A10 GROUND FLOOR PLAN

1/8"=1'-0"

PLAN NORTH

F18 PARTITION TYPES

1/2"=1'-0"

A18 KEY PLAN

1/64"=1'-0"

PLAN NORTH

LICENSED ARCHITECT STANLEY W. GAWRON 1145 STATE OF MAINE

Gawron Turgeon ARCHITECTS
29 Black Point Road
Scarborough, Maine 04074
www.gawronturgeon.com
207-883-6307 tel 207-883-0361 fax

CAPRICORN OFFICE RENOVATION

12 RICE STREET . . . PORTLAND, MAINE

REVISIONS

#	DATE	DESCRIPTION
1	11.15.13	ISSUED FOR PRICING
2	11.22.13	ISSUED FOR PRICING
3	12.05.13	ISSUED FOR PRICING

DATE:	12.05.13
PROJECT #	100213
DRAWN BY:	DMR
CHECKED BY:	MT
DRAWING SCALE	AS NOTED

SHEET TITLE

GROUND FLOOR & MEZANNNE PLAN

A101

© COPYRIGHT 1985-2013
REPRODUCTION OR REUSE OF THIS DOCUMENT WITHOUT WRITTEN PERMISSION OF GAWRON TURGEON ARCHITECTS IS PROHIBITED