Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 07/15/14

Infinity Federal Credit Union

Notes:

New wall to be from floor to suspended ceiling
Add 6 new duplex electrical outlets
Add 6 quad data jacks
Move light switch as shown to control lighting in new office
Cut throught wall and install new 3/0 X 6/8 metal jamb, solid core door
Move Time Clock, water cooler, and outlet as shown in hallway
Remove all wallpaper and paint new offices
Remove window blinds - Tenant to purchase new

Area of New Work
— Quad Data
Duplex Receptacle
Brick Walls

SCALE: 3/32" = 1'
5' 0"
10' 0"
10' 0"

A-2