Proposed unfinished mudroom

vinyl siding and asphalt shingle to match existing house

CITY OF PORTLAND, MAINE
RESURGAM
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 12/29/15

- Built on cement frost posts with rebar reinforcement
- 2x8 Floor joists @ 16" on center
- 2x6 Wall studs @ 16" on center
- 2x8 Roof rafters @ 16" on center
- 1/2" OSB wall sheathing
- 3/4" OSB Floor sheathing
- 5/8" OSB Roof sheathing
- 2x6 collar ties
- 3 - 2x8 built up headers

Per Betsy O. the 3-2x8 includes the floor/roof carrying beams as highlighted on this plan

- 1 window @ 36x48
- 1 Entrance Door @ 36x6'8