Inspections Division
Date: 05/06/16

Grabarz Deck Project
25 Haverty's Way
Portland, Maine 04103

Stairs = (3) 4 stair stringers
Rise = 7 in.
Run = 10 in.

= 2x10 PT Lumber

= 6x6 PT Timber

= 4x4 PT Timber Posts

= Precast Concrete Block

Guard Rail Height = ≥36 in.
Baluster spacing = 4"
Post spacing = 4 ft.