LEGEND

- MULCH BERM/EROSION CONTROL MIX OR SILT FENCE
- STABILIZED CONSTRUCTION ENTRANCE
- CATCH BASIN INLET PROTECTION

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 02/15/17

NOTES

CONSTRUCTION MANAGEMENT PLAN:

CONSTRUCTION SEQUENCE FOR PAMELA ROAD FROM STATION 0+00 TO 8+00

1. MOBILIZE AND SET UP NECESSARY CONSTRUCTION SIGNS, CONES AND FLAGGERS FOR TRAFFIC CONTROL.
2. INSTALL EROSION CONTROL MEASURES PER MAINE EROSION AND SEDIMENT CONTROL BMP'S MANUAL PROVIDED BY THE BUREAU OF LAND AND WATER QUALITY AT THE MAINE DEPARTMENT OF ENVIRONMENTAL PROTECTION TO STA 7+50±.
3. CUT VEGETATION TO ALLOW PASSAGE FOR EQUIPMENT AND MATERIALS.
4. INSPECT ALL EROSION CONTROL MEASURES FOR DAMAGE FROM FALLEN VEGETATION AND REPAIR AS NECESSARY.
5. INSTALL CONSTRUCTION ENTRANCE PRIOR TO ANY HAUL ACTIVITY.
6. COMMENCE EXCAVATION. STUMP/GRUB AND REMOVE TOPSOIL. STOCKPILE LOAM ON LOT #10 IN STABILIZED AREA.
7. TRENCH AND INSTALL UTILITIES, INSTALL FOCALPOINT BIOFILTRATION SYSTEM AND ISOLATOR ROW
8. CONSTRUCT ROAD IN 12-INCH LIFTS.
9. FINE GRADE ROADWAY, SIDEWALK AND ESPLANADE.
10. INSTALL CURB AND PAVE ROADWAY AND SIDEWALK.
11. LOAM, SEED AND STABILIZE ROAD SIDE-SLOPES.

Revision	By	Date	Changes
5	SMA	2/12/15	REVISED OWNER/APPLICANT
2	TAL	11/19/14	REVISED PER CITY COMMENTS
1	SMA	10/14/14	REVISED PER CITY COMMENTS

PROJECT NUMBER: 33229.02 | ACAD FILE: 33229-EROSION.DWG | SCALE: 1" = 40' | DATE: AUGUST 4, 2014

Drawing Name:
EROSION & SEDIMENTATION CONTROL PLAN

Project Name:
PAMELA ROAD EXTENSION
PAMELA ROAD, PORTLAND, MAINE 04101

Owner/Applicant:
GENEVA VENTURES, LLC
190 US Route 1, PMB 161, FALMOUTH, MAINE 04105

STATE OF MAINE — Alec Allen 6218 — LICENSED PROFESSIONAL ENGINEER — 2-12-15

SHEET 6 OF 12

SURVEYING ENGINEERING LAND PLANNING
Northeast Civil Solutions
INCORPORATED
153 US ROUTE 1, SCARBOROUGH, MAINE 04074
tel 207.883.1000 800.882.2227
fax 207.883.1001
e-mail info@northeastcivilsolutions.com

0 40' 80' 160'

E:\AAB PROJECTS\33229\33229 SHEET VIEW\AABSTY\33229-EROSION.DWG