Inspections Division
Date: 08/17/16

McNaughton Existing Deck Replacement

Deck #1

Deck #1
Support off of existing:
Concrete Filled Tubes

Deck #2
Support off of existing:
Concrete Filled Tubes
10"
4' existing to Remain

Deck Size
48" x 50"
PT Framing 2x6 16" oc
→ PT stair 7/11 2x12 (4)
Decking: TREX
Railing: Fiberon PVC
with 2x2 Baluster 3 5/8 open
STAIRS 7/11

Driveway
only hand rail is on small side deck. 2x2 baluster set @ 3 5/8 spacing

2 not to scale
Marco Services
207-831-6147

Deck Size: 12' x 10'
PT Framing 2"x8" 16" oc
PT Stair 7/11 2x12 (3)
Stair ow 36" free
Decking: TREX
Railing: Fiberon PVC
with 2x2 Baluster 3 1/2 open

Driveway