CITY OF PORTLAND, MAINE
RESURGAM
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 06/05/17

Anchorage of column to Footing
* Simpson PB566HDG 2 per post
Sonotubes
10" evenly spaced 4' Below grade
Ledger Fastened with
4" Ledger Lock Bolts 2-16" o.c.
Joist Hangers
LSU28Z - on every Floor Joist Both sides
18 Guage Hurricane Ties on each Rafter