Proposed

Inspections Division
Date: 06/15/16

spray Foam Insulation
- Floors
- Roof
- walls
(see Attached for R-value)

W D H
90x51x90+ TBD
Enclosure

Advantec Slab Floor

existing Doorway becomes Cased Opening.

2 Stairs
7½ Rise
10½ Run
4' wide
Rt side Rail 4" spacing on balusters