Generated by RES*check-Web* Software

Compliance Certificate

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 02/06/18

Project 59 Ice Pond Drive, Portland, ME

Energy Code:	**2009 IECC**
Location:	**Cumberland, Maine**
Construction Type:	**Single-family**
Project Type:	**New Construction**
Conditioned Floor Area:	**1,756 ft2**
Glazing Area	**9%**
Climate Zone:	**6 (7244 HDD)**
Permit Date:	
Permit Number:	

Construction Site: Owner/Agent: Designer/Contractor:

Compliance: Passes using UA trade-off

Compliance: **42.2% Better Than Code** Maximum UA: **244** Your UA: **141**

The % Better or Worse Than Code Index reflects how close to compliance the house is based on code trade-off rules.
It DOES NOT provide an estimate of energy use or cost relative to a minimum-code home.

Envelope Assemblies

Assembly	Gross Area or Perimeter	Cavity R-Value	Cont. R-Value	U-Factor	UA
Ceiling: Flat or Scissor Truss	1,756	49.0	49.0	0.011	19
Wall: Wood Frame, 16in. o.c.	1,568	21.0	21.0	0.025	35
Door: Solid	18			0.650	12
Door: Solid	18			0.280	5
Door: Glass	18			0.280	5
Window: Vinyl Frame, 2 Pane w/ Low-E	7			0.280	2
Window: Vinyl Frame, 2 Pane w/ Low-E	7			0.280	2
Window: Vinyl Frame, 2 Pane w/ Low-E	7			0.280	2
Window: Vinyl Frame, 2 Pane w/ Low-E	14			0.280	4
Window: Vinyl Frame, 2 Pane w/ Low-E	14			0.280	4
Window: Vinyl Frame, 2 Pane w/ Low-E	14			0.280	4
Window: Vinyl Frame, 2 Pane w/ Low-E	14			0.280	4
Window: Vinyl Frame, 2 Pane w/ Low-E	14			0.280	4
Window: Vinyl Frame, 2 Pane w/ Low-E	14			0.280	4
Window: Vinyl Frame, 2 Pane w/ Low-E	9			0.280	3
Window: Vinyl Frame, 2 Pane w/ Low-E	6			0.280	2
Window: Vinyl Frame, 2 Pane w/ Low-E	6			0.280	2
Floor: All-Wood Joist/Truss Over Uncond. Space	1,756	30.0	30.0	0.016	28

Compliance Statement: The proposed building design described here is consistent with the building plans, specifications, calculations submitted with the permit application. The proposed building has been designed to meet the 2009 IECC requi RES*check* Version : REScheck-Web and to comply with the mandatory requirements listed in the RES*check* Inspection Che

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 02/06/18

Name - Title	Signature	Date

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 02/06/18

RES*check* Software Version : REScheck-Web

Inspection Checklist

Energy Code: 2009 IECC

Requirements: 0.0% were addressed directly in the RES*check* software

Text in the "Comments/Assumptions" column is provided by the user in the REScheck Requirements screen. For each requirement, the user certifies that a code requirement will be met and how that is documented, or that an exception is being claimed. Where compliance is itemized in a separate table, a reference to that table is provided.

Section # & Req.ID	Pre-Inspection/Plan Review	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
103.2 [PR1][1]	Construction drawings and documentation demonstrate energy code compliance for the building envelope.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
103.2, 403.7 [PR3][1]	Construction drawings and documentation demonstrate energy code compliance for lighting and mechanical systems. Systems serving multiple dwelling units must demonstrate compliance with the commercial code.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
403.6 [PR2][2]	Heating and cooling equipment is sized per ACCA Manual S based on loads per ACCA Manual J or other approved methods.	Heating: Btu/hr_____ Cooling: Btu/hr_____	Heating: Btu/hr_____ Cooling: Btu/hr_____	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	

Additional Comments/Assumptions:

1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 02/06/18

Section # & Req.ID	Foundation Inspection	Complies?	Comments/Assumptions
303.2.1 [F O11][2]	A protective covering is installed to protect exposed exterior insulation and extends a minimum of 6 in. below grade.	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
403.8 [F O12][2]	Snow- and ice-melting system controls installed.	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	

Additional Comments/Assumptions:

1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 02/06/18

Section # & Req.ID	Framing / Rough-In Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/As
402.1.1, 402.3.4 [FR1][1]	Door U-factor.	U-_____	U-_____	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	*See the Envelope A table for values.*
402.1.1, 402.3.1, 402.3.3, 402.5 [FR2][1]	Glazing U-factor (area-weighted average).	U-_____	U-_____	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	*See the Envelope Assemblies table for values.*
303.1.3 [FR4][1]	U-factors of fenestration products are determined in accordance with the NFRC test procedure or taken from the default table.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
402.4.4 [FR20][1]	Fenestration that is not site built is listed and labeled as meeting AAMA/WDMA/CSA 101/I.S.2/A440 or has infiltration rates per NFRC 400 that do not exceed code limits.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
402.4.5 [FR16][2]	IC-rated recessed lighting fixtures sealed at housing/interior finish and labeled to indicate ≤2.0 cfm leakage at 75 Pa.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
403.2.1 [FR12][1]	Supply ducts in attics are insulated to ≥R-8. All other ducts in unconditioned spaces or outside the building envelope are insulated to ≥R-6.	R-_____ R-_____	R-_____ R-_____	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
403.2.2 [FR13][1]	All joints and seams of air ducts, air handlers, filter boxes, and building cavities used as return ducts are sealed.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
403.2.3 [FR15][3]	Building cavities are not used for supply ducts.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
403.3 [FR17][2]	HVAC piping conveying fluids above 105 ºF or chilled fluids below 55 ºF are insulated to ≥R-3.	R-_____	R-_____	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
403.4 [FR18][2]	Circulating service hot water pipes are insulated to R-2.	R-_____	R-_____	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
403.5 [FR19][2]	Automatic or gravity dampers are installed on all outdoor air intakes and exhausts.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	

Additional Comments/Assumptions:

1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 02/06/18

Section # & Req.ID	Insulation Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/As
303.1 [IN13][2]	All installed insulation is labeled or the installed R-values provided.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
402.1.1, 402.2.5, 402.2.6 [IN1][1]	Floor insulation R-value.	R-_____ ☐ Wood ☐ Steel	R-_____ ☐ Wood ☐ Steel	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	*See the Envelope Assemblies table for values.*
303.2, 402.2.6 [IN2][1]	Floor insulation installed per manufacturer's instructions, and in substantial contact with the underside of the subfloor.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
402.1.1, 402.2.4, 402.2.5 [IN3][1]	Wall insulation R-value. If this is a mass wall with at least ½ of the wall insulation on the wall exterior, the exterior insulation requirement applies.	R-_____ ☐ Wood ☐ Mass ☐ Steel	R-_____ ☐ Wood ☐ Mass ☐ Steel	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	*See the Envelope Assemblies table for values.*
303.2 [IN4][1]	Wall insulation is installed per manufacturer's instructions.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	

Additional Comments/Assumptions:

1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 02/06/18

Section # & Req.ID	Final Inspection Provisions	Plans Verified Value	Field Verified Value	Complies?	Comments/As
402.1.1, 402.2.1, 402.2.2 [FI1][1]	Ceiling insulation R-value. Where > R-30 is required, R-30 can be used if insulation is not compressed at eaves. R-30 may be used for 500 ft² or 20% (whichever is less) where sufficient space is not available.	R-____ ☐ Wood ☐ Steel	R-____ ☐ Wood ☐ Steel	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	*See the Envelope A table for values.*
303.1.1.1, 303.2 [FI2][1]	Ceiling insulation installed per manufacturer's instructions. Blown insulation marked every 300 ft².			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
402.2.3 [FI3][1]	Attic access hatch and door insulation ≥R-value of the adjacent assembly.	R-____	R-____	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
402.4.2, 402.4.2.1 [FI17][1]	Building envelope tightness verified by blower door test result of <7 ACH at 50 Pa. This requirement may instead be met via visual inspection, in which case verification may need to occur during Insulation Inspection.	ACH 50 =____	ACH 50 =____	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
403.2.2 [FI4][1]	Post construction duct tightness test result of ≤8 cfm to outdoors, or ≤12 cfm across systems. Or, rough-in test result of ≤6 cfm across systems or ≤4 cfm without air handler. Rough-in test verification may need to occur during Framing Inspection.	____ cfm	____ cfm	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
403.1.1 [FI9][2]	Programmable thermostats installed on forced air furnaces.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
403.1.2 [FI10][2]	Heat pump thermostat installed on heat pumps.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
403.4 [FI11][2]	Circulating service hot water systems have automatic or accessible manual controls.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
404.1 [FI6][1]	50% of lamps in permanent fixtures are high efficacy lamps.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
401.3 [FI7][2]	Compliance certificate posted.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
303.3 [FI18][3]	Manufacturer manuals for mechanical and water heating equipment have been provided.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	

Additional Comments/Assumptions:

1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 02/06/18

1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 02/06/18

2009 IECC Energy Efficiency Certificate

Insulation Rating	R-Value
Above-Grade Wall	42.00
Below-Grade Wall	0.00
Floor	60.00
Ceiling / Roof	98.00
Ductwork (unconditioned spaces):	_____

Glass & Door Rating	U-Factor	SHGC
Window	0.28	
Door	0.65	

Heating & Cooling Equipment	Efficiency
Heating System:_____	_____
Cooling System:_____	_____
Water Heater:_____	_____

Name: _____ **Date:**_____

Comments