CITY OF PORTLAND, MAINE
RESURGAM
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 03/06/17

Gervais

- Detail the support of the deck, the connection of the deck to the main structure, baluster spacing & railing heights.
  Ledger to be lagged with 5/16" X 4" exterior lag bolts attached every two feet.

Provide Drawing (R502.2.2)

How is the beam attached to the posts?

Are there hangers for the beam?

Are there 2 separate posts with column end caps connecting to the beam?

Joist hangers on both sides?