Frame Member Schedule

Part	Mem	Width	Thick	WebThk.	Depth1	Depth2	Approx.Lgth	Approx.Weight	Detail
CX001	1	6.0000	.2500	.1345	1'-0"	1'-0"	22'-5 1/2"	380#	
RBX001	2	5.0000	.1345	.1345	9"	9"	23'-11 9/16"	217#	
	3	5.0000	.1345	.1345	9"	9"			
	4	5.0000	.1345	.1345	9"	9"			
RBX002	5	5.0000	.1345	.1345	9"	9"	24'-8 5/16"	223#	
	6	5.0000	.1345	.1345	9"	9"			
	7	5.0000	.1345	.1345	9"	9"			
CX002	8	6.0000	.2500	.1345	10"	10"	20'-7 3/16"	328#	
EPX001	9	6.0000	.2500	.1345	9"	9"	21'-10 1/4"	245#	BR25A3
EPX002	10	6.0000	.2500	.1345	9"	9"	21'-2 7/16"	237#	BR25CA

Bolt Connection & Plate Schedule

Id	Qty	Grade	Bolt Dia.	Bolt Length	Plate Thick.	Rows Out	Rows In	PartNo
A	4	A325	1/2"	1 1/2"	3/8"	1	1	49080
B	6	A325	1/2"	1 1/2"	1/4"	1	2	49080

Frame Clearances
Horiz. Clearance between members 1(CX001) and 8(
Vert. Clearance at member 1(CX001): 22'-5 1/16"
Vert. Clearance at member 8(CX002): 20'-7 1/4"
Vert. Clearance at member 9(EPX001): 21'-10 1/8"
Vert. Clearance at member 10(EPX002): 21'-2 5/16
Finished Floor Elevation = 100'-0" (Unless Noted

CITY OF PORTLAND, MAINE — RESURGAM

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 06/10/13

FRAME CROSS SECTION AT FRAME LINE(S) 1

10 2 @ 3'-7 3/4"
9 2'-7 1/16"
8 1'-6 5/8"
7 0'-0"
6 2'-9"
5 4'-0"
4 2 @ 5'-0"
3 3'-8 1/2"
2 3'-6"
1 10"
Dimension Key

Shape Name = Pack Edge Wall 4, Frame 1

1. USE 1/2 X 1 1/2 A325 SNUG TIGHTENED BOLTS FOR ALL SECONDARY CONNECTIONS, SECONDARY CLIP CONNECTIONS, AND FLANGE BRACE CONNECTIONS, UNLESS NOTED OTHERWISE.
2. SLOT REINFORCEMENT PLATES NEED NOT BE LOCATED ON THE SAME SIDE OF THE WEB AS THE HILLSIDE WASHER.

THE VP ENGINEER'S SEAL APPLIES ONLY TO THE WORK PRODUCT OF VP AND DESIGN AND PERFORMANCE REQUIREMENTS SPECIFIED BY VP. THE VP ENGINEER'S SEAL DOES NOT APPLY TO THE PERFORMANCE OR DESIGN OF ANY OTHER PRODUCT OR COMPONENT FURNISHED BY VP EXCEPT TO ANY DESIGN OR PERFORMANCE REQUIREMENTS SPECIFIED BY VP.

THIS DRAWING, INCLUDING THE INFORMATION HEREON, REMAINS THE PROPERTY OF VP BUILDINGS. IT IS PROVIDED SOLELY FOR ERECTING THE BUILDING DESCRIBED IN THE APPLICABLE PURCHASE ORDER AND SHALL NOT BE MODIFIED, REPRODUCED OR USED FOR ANY OTHER PURPOSE WITHOUT PRIOR WRITTEN APPROVAL OF VP BUILDINGS.

THE GENERAL CONTRACTOR AND/OR ERECTOR IS SOLELY RESPONSIBLE FOR ACCURATE GOOD QUALITY WORKMANSHIP IN ERECTING THIS BUILDING IN ACCORDANCE WITH THIS DRAWING, DETAILS REFERENCED IN THIS DRAWING, ALL APPLICABLE VP BUILDINGS ERECTION GUIDES, AND INDUSTRY STANDARDS PERTAINING TO PROPER ERECTION, INCLUDING THE CORRECT USE OF TEMPORARY BRACING.

VP Buildings
3200 Players Club Circle Memphis TN 38125

REV	DATE	BY	DESCRIPTION

NTS

3/14/2013 7:37:14

FRAME CROSS SECTION AT FRAME LINE(S) 1

BUILDER Patco
CUSTOMER
LOCATION Portland, Maine
PROJECT Pack Edge
BUILDERS PO#
FILENAME: Pack Edge addition BO

VP BUILDINGS
VARCO PRUDEN
A BlueScope Steel Company
VPC VERSION: 2012.3d

JOB # 12-4084
DATE 3/14/2013
DRAWN/CHECK COOP DC
PAGE 6

a division of BlueScope Buildings North America, Inc.