Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 09/06/17

126 Sherwood

REQUEST FOR MORE INFORMATION

06/11/17

1) There is no plan for steps to have backers.
2)
   a) For top of bottom stringers to landing:
      Drawing A
      Tie: https://www.strongtie.com/deckconnectors_decks/lsc_connect/p/lsc
      For bottom of top stringers to landing:
      Drawing B
      Tie: https://www.strongtie.com/facemounthangersssl_solidsawnlumberconnector/luc-lu-u-hu-huc_productgroup_wcc/p/luc.lu.u.hu.huc

   b) Drawing A
      Tie: https://www.strongtie.com/deckconnectors_decks/lsc_connect/p/lsc

   c) Drawing C
      Tie: https://www.strongtie.com/deckties_decks/dtt_tie/p/dtt

   d)
      Tie: https://www.strongtie.com/facemounthangersssl_solidsawnlumberconnector/luc-lu-u-hu-huc_productgroup_wcc/p/luc.lu.u.hu.huc

3) Drawing D
   Handrail material:
   http://www.homedepot.com/catalog/pdfImages/c1/c11359f3-f978-40bc-9d32-2389cb3d316c.pdf

4) Post base with 1/2” threaded rod, nut and washer:
   https://www.strongtie.com/retrofitpostbases_postbases/aba-abu-abw_productgroup_wcc/p/aba.abu.abw
5) Rim joist and first and last joist, applies to deck as well as landing: 2x10 PT
   All other joists: 2x8 PT
   Stringers: 2x12 PT
   Posts: 4x4 PT

6) Spacing between support posts: 81” to 85”
7) 10” sonotube
8) Height of landing: 53”
9) Drawing E
10) QUESTION: you meant to say that inspector must be able to see the connection from inside the house?

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 09/06/17

11) None planned
12) Drawing E and F
13) The shed underneath the deck? No