59 Washington Ave. - Permit Application 2016 01885

Inbox x

CITY OF PORTLAND, MAINE · RESURGAM

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 03/22/17

Brian Stephens 3:58 PM

Hello Jed, I am in the process of reviewing this project for building code co...

Jed Harris 10:16 AM (2 hours ago)

Brian, Thanks for your email. This was actually a permit pulled by Jordan Mil...

Jordan Milne <jmilne@hardshoredistilling.com> 10:34 AM (2 hours ago)

to me

Hi Brian,

The timbers are notched so that they fit together like Lincoln Logs and then will be secured with 10 inch lag bolts.

The trellis is completely freestanding and is prevented from moving laterally by 4 inch steel rods drilled into each vertical post and inserted into a hole drilled into the concrete floor.

The bar, back bar, and gate were part of the original application for which we have already received our permit. So it's really just the trellis and the shelving for this amendment.

The structure is intended to be purely decorative and will not be supporting any additional weight other than the shelving.

Please let me know if you have any clarifying questions.

Best,

Jordan Milne
Founder/Distiller
Hardshore Distilling Company
Portland, Maine