Model	D125						**Southworth Milton**							Test Number			
Serial Number	L7C00340						**16 Pleasant Hill Rd**							Method Number			
Rating	125kw						**Scarborough, Me 04074**							Date			11/17/2016
														Tested By		T Riley	
							LOAD TEST SHEET							Test Engineer			
														Inspector			
							Customer Number										
							Job Title				Maine Eye Cent						
Time	**Terminal Voltage**			**Line Current**			**Kilowatts**		**Frequency**		**Oil Pressure**		**Coolant T.**		**Ambient T.**		**Oil**
of Day	**L1-L2**	**L2-L3**	**L1-L3**	**L1**	**L2**	**L3**	**Fuel**	**KW**	**RPM**	**HZ**	**Hour**	**PSI**	**DC**	**Volts**	**Exh.**	**Amb.**	**Temp**
							Level				**Meter**		**Volts**				
12:30	208	208	209	173	174	174	full	62	1800	60	0.6	69	14	178f	403f	61f	170f
12:45	208	208	208	173	173	174	full	62	1800	60	0.8	66	14	178	414	61f	182f
1:00	208	208	209	261	261	261	full	94	1800	60	1	64	14	178	473	60	190
1:15	208	208	208	261	262	261	full	94	1800	60	1.3	63	14	178	479	60	191
1:30	208	208	207	346	346	347	full	125	1800	60	1.5	63	14	180	478	60	193
1:45	209	209	208	346	347	347	full	125	1800	60	1.7	61	14	180	529	62	200
2:00	208	208	208	346	347	346	full	125	1800	60	2	61	13.9	180	530	62	202
2:15	209	208	208	346	348	347	full	125	1800	60	2.2	62	14	180	533	61	203
2:30	208	208	208	346	346	346	full	125	1800	60	2.4	61	13.9	180	532	60	201
2:45	208	208	208	347	346	348	full	125	1800	60	2.6	61	14	181	540	60	202
3:00	208	208	208	347	347	347	full	125	1800	60	2.9	61	13.9	180	538	60	204
3:15	208	208	208	347	347	347	full	125	1800	60	3.2	61	13.9	180	540	59	204
3:30	208	208	208	347	347	347	80%	125	1800	60	3.3	61	13.9	180	531	59	203
3:45	209	209	208	347	347	347	80%	125	1800	60	3.6	61	13.9	178	538	57	203
4:00	209	208	208	346	348	347	80%	125	1800	60	3.9	61	13.9	178	531	57	201
4:15	208	208	208	347	347	347	80%	125	1800	60	4.2	61	14	178	538	57	202
4:30	208	208	208	346	348	347	80%	125	1800	60	4.4	61	14	178	534	56	202