Reviewed for Code Compliance
Inspection Services
Department of Building Safety
Date: 04/07/17

SPLIT SYSTEM

TAG	MFG	INDOOR MODEL	COOLING BTU'S	HEATING BTU'S	CFM	TAG	OUTDOOR MODEL	VOLTS	PHASE	MCA	MAX FUSE	NOTES
AC-LOBBY	DAIKIN	FBQ18PVJU	18,000	18,000	600	CU-LOBBY	RZQ18PVJU9	208/230	1	16.5	20	
AC-1-A	DAIKIN	FTXS15LUJU	15,000	15,000	500	CU-1	3MXS24NMJU	208/230	1	18.7	50	WALL UNIT
AC-1-B	DAIKIN	FTXS15LUJU	15,000	15,000	500	CU-1	*******					WALL UNIT
AC-201A	DAIKIN	FDXS12LVJU	12,000	12,000	400	CU-201	3MXS24NMVJU	208/230	1	18.7	20	
AC-201B	DAIKIN	CDXS18LVJU	18,000	18,000	600	CU-201	******					
AC-202A	DAIKIN	FDXS09LVJU	9,000	9,000	300	CU-202	2MXS18NMYJU	208/230	1	15.8	20	
AC-202B	DAIKIN	CDXS15LVJU	15,000	15,000	500	CU-202	******					
AC-203	DAIKIN	FBQ18PVJU	18,000	18,000	600	CU-203	RZQ18PVJU9	208/230	1	16.5	20	
AC-204	DAIKIN	FBQ18PVJU	18,000	18,000	600	CU-204	RZQ18PVJU9	208/230	1	16.5	20	
AC-205	DAIKIN	FBQ18PVJU	18,000	18,000	600	CU-205	RZQ18PVJU9	208/230	1	16.5	20	
AC-206A	DAIKIN	CDXS18LVJU	18,000	18,000	600	CU-206	3MXS24NMVJU	208/230	1	18.7	20	
AC-206B	DAIKIN	FDXS12LVJU	12,000	12,000	400	CU-206	******					
AC-GUEST-2	DAIKIN	FTXS09LVJU	9,000	9,000	300	CU-GUEST	2MXS18NMVJU	208/230	1	15.8	20	WALL UNIT
AC-GUEST-3	DAIKIN	FTXS09LVJU	9,000	9,000	300	CU-GUEST	******					WALL UNIT
AC-301A	DAIKIN	CDXS15LVJU	15,000	15,000	500	CU-301	3MXS24NMVJU	208/230	1	18.7	20	
AC-301B	DAIKIN	CDXS18LVJU	18,000	18,000	600	CU-301	*****					
AC-302A	DAIKIN	FDXS09LVJU	9,000	9,000	300	CU-302	2MXS18NMVJU	208/230	1	15.8	20	
AC-302B	DAIKIN	CDXS15LVJU	15,000	15,000	500	CU-302	*****					
AC-303	DAIKIN	FBQ18PVJU	18,000	18,000	600	CU-303	RZQ18PVJU9	208/230	1	16.5	20	
AC-304	DAIKIN	FBQ18PVJU	18,000	18,000	600	CU-304	RZQ18PVJU9	208/230	1	16.5	20	
AC-305	DAIKIN	FBQ18PVJU	18,000	18,000	600	CU-305	RZQ18PVJU9	208/230	1	16.5	20	
AC-306A	DAIKIN	CDXS18LVJU	18,000	18,000	600	CU-306	3MXS24NMVJU	208/230	1	18.7	20	
AC-306B	DAIKIN	FDXS12LVJU	12,000	12,000	400	CU-306	******					
AC-401A	DAIKIN	CDXS18LVJU	18,000	18,000	600	CU-401	4MXS36NMVJU	208/230	1	19.75	20	
AC-401B	DAIKIN	CDXS18LVJU	18,000	18,000	600	CU-401	******	208/230	1			
AC-402	DAIKIN	FBQ18PVJU	18,000	18,000	600	CU-402	RZQ18PUJU9	208/230	1	16.5	20	
AC-403	DAIKIN	FBQ18PVJU	18,000	18,000	600	CU-403	RZQ18PUJU9	208/230	1	16.5	20	
AC-404	DAIKIN	FBQ18PVJU	18,000	18,000	600	CU-404	RZQ18PUJU9	208/230	1	16.5	20	
AC-406A	DAIKIN	CDXS18LVJU	18,000	18,000	600	CU-406	4MXS36NMVJU	208/230	1	19.75	20	
AC-406B	DAIKIN	CDXS24LVJU	24,000	25,400	800	CU-406	******					
AC0501A	DAIKIN	CDXS18LVJU	18,000	18,000	600	CU-501	4MXS36NMVJU	208/230	1	19.75	20	
AC-501B	DAIKIN	CDXS18LVJU	18,000	18,000	600	CU-501	******					
AC-502	DAIKIN	FBQ18PVJU	18,000	18,000	600	CU-502	RZQ18PVJU9	208/230	1	16.5	20	
AC-503	DAIKIN	FBQ18PVJU	18,000	18,000	600	CU-503	RZQ18PVJU9	208/230	1	16.5	20	
AC-504	DAIKIN	FBQ18PVJU	18,000	18,000	600	CU-504	RZQ18PVJU9	208/230	1	16.5	20	
AC-506A	DAIKIN	CDXS15LVJU	15,000	15,000	500	CU-506	4MXS36NMVJU	208/230	1	19.75	20	
AC-506B	DAIKIN	CDXS24LVJU	24,000	25,400	800	CU-506	******					
AC-601A	DAIKIN	CDXS18LVJU	18,000	18,000	600	CU-601	4MXS36NMJU	208/230	1	19.75	20	
AC-601B	DAIKIN	CDXS24LVJU	24,000	25,400	800	CU-601	******	208/230	1			
AC-602A	DAIKIN	CDXS15LVJU	15,000	15,000	500	CU-602	4MXS36NMJU	208/230	1	19.75	20	
AC-602B	DAIKIN	CDXS24LVJU	24,000	25,400	800	CU-602	******					

LOUVERS

TAG	MANUFACTURER	MODEL #	SIZE	NOTES
L-1	GREENHECK	ESD-435	60 X 60	ALUMINUM WITH BIRD SCREEN
L-2	GREENHECK	ESD-435	62 X 62	ALUMINUM WITH BIRD SCREEN
L-3	GREENHECK	ESD-435	12X12	ALUMINUM WITH BIRD SCREEN

ELECTRIC WALL HEATERS

TAG	MANUFACTURER	MODEL #	VOLTAGE	PHASE	AMPS	WATTS	BTU	NOTES
EH-1-8	FAHRENHEAT	FFC2048	1	1	7.2	2000	**6,800**	LOW, MED HIGH BUILT IN STAT

ERV SCHEDULE

TAG	MFG	MODEL #	VOLT	FLA	MAX FUSE	CFM	NOTES
ERV-1-5	RENEW AIRE	EV450IN	208	4	15	450 @ .65 SP	

EXHAUST FANS

TAG	MANUFACTURER	MODEL #	CFM	VOLTS	PHASE	FLA AMPS	NOTES
EF-1	GREENHECK	SBE-1H30-7	7000 @ .25	208	1	7.6	
EF-2	GREENHECK	SBE-1H30-7	7500 @ .25	208	1	7.6	
EF-3	PANASONIC	FV-08	62 @ .25	115	1	0.12	**ALL RESTROOMS**
EF-4	BROAN	L-300	300 @ .25	115	1	2.6	

Design • Build • Install • Service
HVAC SERVICES, INC.
73 BRADLEY DRIVE
WESTBROOK, MAINE 04092
(207) 854-HVAC (4822)

REVISIONS

NO. NOTES

PROJECT: LUMINATO
NEWBURY STREET
PORTLAND, MAINE

SHEET TITLE: HVAC SCHEDULES

SCALE: NOT TO SCALE
DATE: 11-22-2016
DRAWN BY: A2Z CADD DRAFTING SERVICES, INC.
CHECKED BY: XX
SHEET No. M-5