Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 06/08/16

COM*check* Software Version 3.9.1

Envelope Compliance Certificate

2009 IECC

Section 1: Project Information

Project Type: **New Construction**
Project Title : Bayside Bowl

Construction Site:
58 Ander Street
Portland, ME 04101

Owner/Agent:
BoPo

Designer/Contractor:
RSA

Section 2: General Information

Building Location (for weather data):	**Portland, Maine**
Climate Zone:	**6a**
Building Type for Envelope Requirements:	**Non-Residential**
Vertical Glazing / Wall Area Pct.:	**2%**

Activity Type(s)	Floor Area
Gymnasium	13461

Section 3: Requirements Checklist

Envelope PASSES: Design 4% better than code.

Climate-Specific Requirements:

Component Name/Description	Gross Area or Perimeter	Cavity R-Value	Cont. R-Value	Proposed U-Factor	Budget U-Factor(a)
Roof 1: Insulation Entirely Above Deck	13461	---	22.0	0.044	0.048
Exterior Wall 1: Metal Building Wall	3225	19.0	0.0	0.070	0.069
Window 1: Metal Frame with Thermal Break:Double Pane with Low-E, Clear, SHGC 0.35	120	---	---	0.310	0.550
Exterior Wall 2: Metal Building Wall	3225	19.0	0.0	0.070	0.069
Window 2: Metal Frame with Thermal Break:Double Pane with Low-E, Clear, SHGC 0.35	160	---	---	0.310	0.550
Exterior Wall 3: Metal Building Wall	4229	19.0	0.0	0.070	0.069
Exterior Wall 4: Metal Building Wall	6895	19.0	0.0	0.070	0.069
Window 3: Metal Frame with Thermal Break:Double Pane with Low-E, Clear, SHGC 0.35	80	---	---	0.310	0.550
Door 1: Glass (> 50% glazing):Metal Frame, Entrance Door, SHGC 0.35	60	---	---	0.310	0.800
Floor 1: Slab-On-Grade:Unheated, Horizontal with vertical >= 4 ft.	528	---	10.0	---	---

(a) Budget U-factors are used for software baseline calculations ONLY, and are not code requirements.

Air Leakage, Component Certification, and Vapor Retarder Requirements:

q 1. All joints and penetrations are caulked, gasketed or covered with a moisture vapor-permeable wrapping material installed in accordance with the manufacturer's installation instructions.
q 2. Windows, doors, and skylights certified as meeting leakage requirements.
q 3. Component R-values & U-factors labeled as certified.
q 4. No roof insulation is installed on a suspended ceiling with removable ceiling panels.
q 5. 'Other' components have supporting documentation for proposed U-Factors.

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 06/08/16

q 6. Insulation installed according to manufacturer's instructions, in substantial contact with the surface being insulated, and in achieves the rated R-value without compressing the insulation.

q 7. Stair, elevator shaft vents, and other outdoor air intake and exhaust openings in the building envelope are equipped with dampers.

q 8. Cargo doors and loading dock doors are weather sealed.

q 9. Recessed lighting fixtures installed in the building envelope are Type IC rated as meeting ASTM E283, are sealed with ga

q 10. Building entrance doors have a vestibule equipped with self-closing devices.
Exceptions:

- q Building entrances with revolving doors.
- q Doors not intended to be used as a building entrance.
- q Doors that open directly from a space less than 3000 sq. ft. in area.
- q Doors used primarily to facilitate vehicular movement or materials handling and adjacent personnel doors.
- q Doors opening directly from a sleeping/dwelling unit.

Section 4: Compliance Statement

Compliance Statement: The proposed envelope design represented in this document is consistent with the building plans, specifications and other calculations submitted with this permit application. The proposed envelope system has been designed to meet the 2009 IECC requirements in COM*check* Version 3.9.1 and to comply with the mandatory requirements in the Requirements Checklist.

Name - Title	Signature	Date