Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 09/25/17

Note:
- Anodized (bronze) aluminum and panel finish to match existing.
- Refer Elevations for additional notes.
- Subject to code approval and prior lease.
- Field Verify.

Existing storefront to be removed shown with dashed lines.

556

Combination exit emergency lt to be to suspended ceiling and centered above new door.

New storefront shown in red. All new glazing to be insulated, alum, door to be 3070 with closer, pull-handle, push bar, cyl lock with bldg standard keyway and thumb turn, & threshold.

566 Congress St - Floor Plan

0 4 8ft

Terbax Realty PO Box 7525 Portland, ME 04112	Storefront Renovation 556 Congress Street	Revisions:	A-1 5/15/17