NORRIS INC

PO Box 2551
2257 West Broadway
South Portland, ME 04106

1.800.370.3473
fax 207.879.0540

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 09/06/13

4/12/13

Scope of Work: Cumberland County Civic Center

E.S. Boulos will be installing a new addressable fire alarm system for the Cumberland County Civic Center. The system will include speaker strobes for voice evacuation, strobes, pull stations, smoke detectors, heat detectors, duct detectors, and beam detectors. The main panel will be located in the security office, room 1302. There will be a remote annunciator, a remote microphone, and knox box at the main entrance.

A new AES radio master box will be installed for fire department reporting. The box will be installed with a rubber ducky antenna unless it is determined that signal strength is too weak in which case a roof top antennae will be added.

Norris Inc. will provide fire alarm equipment, submittal documents, fire alarm permits, final connections and testing per City of Portland requirements.