Maine State Security Services

A Division of L'Heureux Inc.

1308 New County RD Dayton, ME 04005
Tel: 207-247-4371
Fax: 207-929-8484
Email: info@mainestatesecurity.com

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 08/08/17

July 10, 2017

Portland Fire Prevention
380 Congress Street
Portland, Me 04101

Re: Waynflete Schools Temp Modular Classroom Installs

Scope of work: We intend to install addressable Fire Alarm devices in the 3 modulars being installed outside of the Emery Building on the Storer Street side. Buildings will have full addressable pull station and smoke coverage, they will also have horns and strobes per code, there will be a conduit running between the main school and the portables, the new modular's will be non sprinkled as they are only temporary as the new lower schools is being built.

Please feel free to give me a call after reviewing the submittals if you have any questions.

Sincerely,

Chris L'Heureux

Digitally signed by Chris L'Heureux
DN: cn=Chris L'Heureux, o=L'Heureux Inc, ou=Maine State Security, email=info@mainestatesecurity.com, c=US
Date: 2017.07.10 07:59:25 -04'00'

Chris L'Heureux
President.