Memorandum

To: John Destefano

From: Mike Nugent/Manager of Inspection Services

Date: 08/18/2003

Re: Joker's 512 Warren Ave.

PARTIAL REVIEW COMMENTS>>>>>>>>>>>>>>>>

1) Do we have HVAC ventilation calculations that establish compliance with the 1993 BOCA Mechanical Code?
2) A separate review of the "Bleachers by Owner" will have to occur prior to installation.
3) What is the Wind Design Pressure (Section 1609.7)?
4) What is the Basic Structural system and Seismic resisting system (Section 1610.3.3)
5) What is the Response Modification factor and Deflection amplification factor (Section 1610.3.3)
6) Interior finishes must comply with Chapter 8 of the BOCA Code, can you provide those certifications.
7) Planning has not authorized permit issuance as of Friday 8/15/03.